



Republic of the Philippines
OFFICE OF THE PRESIDENT
NATIONAL IRRIGATION ADMINISTRATION
REGIONAL OFFICE NO. II (CAGAYAN VALLEY REGION)



CY 2023
Status Report on Accomplishment
As of April 15, 2025

REGION : REGION II

PROVINCE	SUBPROJECT	MUNICIPALITY	MAINPROJECT	ALLOCATION (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT										PHY (%)	FIN (%)	REMARKS
					NEW	RESTO	REHAB	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structur es (Unit)	COCON ET (sq. m.)	Concret e Road(k m)	Gravel (km)	NEW	RESTO	REHAB	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structur es (Unit)	COCON ET (sq. m.)	Concret e Road(k m)	Gravel (km)			
BATANES	1. Nakanmuan Rain Collector	Sabtang	CARP-IC	3,500.00	2.00	-	-	-	-	-	-	-	-	-	2.00	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed.
BATANES	2. Sinakan Rain Collector	Sabtang	CARP-IC	3,500.00	2.00	-	-	-	-	-	-	-	-	-	2.00	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed.
BATANES	4. Kaumbakan Rain Collector	Irbayat	SIP	3,000.00	2.00	-	-	-	-	-	-	-	-	-	2.00	-	-	-	-	-	-	-	-	-	100.00	99.94	Contract works completed.
BATANES	5. Kalasiñan Rain Collector	Irbayat	SIP	3,000.00	2.00	-	-	-	-	-	-	-	-	-	2.00	-	-	-	-	-	-	-	-	-	100.00	99.24	Contract works completed
CAGAYAN	1. Peru	Lasam	CARP-IC	9,000.00	20.00	-	-	-	-	-	-	-	-	-	20.00	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed.
CAGAYAN	2. Baggao IS	Baggao	ClimateChange-NIS	2,600.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	3. Baua RIS	Gonzaga	ClimateChange-NIS	3,500.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	68.90	30.57	On-going Final Inception Report is accepted. Submitted Draft EPVA last January 03, 2024 and conducted Technical Discussion last February 26, 2025 Contract under Resumption No. 7 last March 20, 2025 to comply the comments and recommendations from Central Office for Final EPVA and Drafting of Management Plan. The drafting of Management Plan will be in collaboration with DENR-CENRO Appari integrating the Baua-Wangag Watershed and Forest Reserve Management Plan as mentioned during the PAMB Meeting last February 27, 2025 and leveling-off last March 20, 2025.
CAGAYAN	4. Pinacanauan RIS	Peñablanca	ClimateChange-NIS	3,500.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	71.86	31.38	Final Inception Report was accepted. Revised End of Contract per Resumption Order No. 3 will be on August 15, 2024. On-going Final Inception Report is accepted March 26, 2024. DENR-PENRO SubOffice released the PAMB Resolution No. 06 Series of 2024 entitled Resolution endorsing the approval of the profiling activities for the PRIS Management within the PPLS last July 24, 2024. This refers to the result of the Free-Based Validation Conference meeting facilitated by NCIP – Iligan Community Services, it was decided to utilize the secondary data forwarded to your office last November 11, 2024, for the profile of the Ancestral domain for the formulation of Pinacanauan River Irrigation System Watershed Management Plan. Submitted Draft EPVA last January 03, 2024 and conducted Technical Discussion last February 26, 2025.
CAGAYAN	2. Regional Office 2	Enrile	ClimateChange-NIS	75,952.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	97.04	Contract under Resumption No. 7 last March 20, 2025 to comply the comments and recommendations from Central Office for Final EPVA and Drafting of Management Plan. The drafting of Management Plan will be in collaboration with DENR-CENRO Appari integrating the Baua-Wangag Watershed and Forest Reserve Management Plan as mentioned during the PAMB Meeting last February 27, 2025 and leveling-off last March 20, 2025.
CAGAYAN	6. Sampaguita II SPIP	Solana	EGPIP-Solar	3,050.00	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed.
CAGAYAN	7. Ubong SPIP	Solana	EGPIP-Solar	3,100.00	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed.
CAGAYAN	8. Sitio Birung SPIP	Solana	EGPIP-Solar	3,050.00	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.
CAGAYAN	9. Pataya SPIP	Solana	EGPIP-Solar	3,050.00	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed
CAGAYAN	36. Sinicking CIS	Rizal	REPAIR-CIS	10,000.00	-	-	-	-	1.13	-	-	-	-	-	-	-	-	-	1.13	-	-	-	-	-	100.00	99.43	Contract works completed. Accomplished 1.134km canal lining per approved POW
CAGAYAN	37. Calaoagan SWIS	Piat	REPAIR-CIS	4,000.00	-	-	-	0.01	0.99	-	1.00	-	-	-	-	-	-	-	0.96	-	1.00	-	-	-	100.00	99.91	-Contract works completed. -Actual accomplished length of Canal Lining is 0.96km due to Variation Order caused by shortening of the canal lining to include the additional work item which is intake gate valve)
CAGAYAN	38. Cadcadir CIS	Claveria	REPAIR-CIS	50,000.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	1.00	-	-	-	100.00	90.45	Contract works completed. Accomplished 1 diversion structure
CAGAYAN	39. Buenavista CIS	Sanchez-Mira	REPAIR-CIS	2,000.00	-	-	-	-	0.18	-	5.00	-	-	-	-	-	-	-	0.03	-	-	-	-	-	100.00	76.90	Contract works completed. Targets were not met due to Variation Order. Relocation of the intake for easy access for future maintenance, an increase in the dam crest elevation, and a change in stationing for the protection works, which caused the quantities of earthworks, Class "A" concrete, 4" thk CHB, amount of gabion, and reinforcing steel bars to decrease.
CAGAYAN	40. Cadcadir CIS	Claveria	REPAIR-CIS	20,000.00	-	-	-	-	2.50	-	4.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Targets were not met since the work activities in site are construction of Embankment Protection and Protection Dike at Upstream Face. Construction and installation of Hexapods at Upstream Face
CAGAYAN	41. San Guillermo CIS	Claveria	REPAIR-CIS	5,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	99.04	Contract works completed.
CAGAYAN	42. Nagcarsuan CIS	Sanchez-Mira	REPAIR-CIS	3,000.00	-	-	-	-	0.14	-	-	-	-	-	-	-	-	-	0.14	-	-	-	-	-	100.00	100.00	Contract Works completed. Accomplished 0.42km canal lining and 6 units structures. Realignment of the cost of desilting of Diversion Dam, to construction of additional CHB Canal Lining of Lateral A and additional of 4 Unit Canal Structures as per requested in the resolution on the Nagcarsuan I.A. which cause the quantities of Earthworks, Class "A" Concrete, 4" thk CHB, Gravel Blanket and Reinforcing Steel Bars to increase)
CAGAYAN	43. Padecan- Baracacit CIS	Gattaran	REPAIR-CIS	3,000.00	-	-	-	-	0.41	-	-	-	-	-	-	-	-	-	0.27	-	-	-	-	-	100.00	99.33	-Contract works completed. -Actual accomplished length of Canal Lining is 0.27km due to Variation Order caused by shortening of the canal lining. IA officials requested for the construction of concrete cover of the existing canal lining to prevent siltation which is a big problem for the farmers. Also, to reconstruct the broken vertical wall of the existing canal lining to withstand the soil pressure.
CAGAYAN	44. Pinatayan CIS	Bambang	REPAIR-CIS	12,500.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.66	-	-	-	-	-	100.00	100.00	Completed. Accomplished 0.66km canal lining and 0.54km HDPE pipeline
CAGAYAN	45. Gagabutan CIS	Rizal	REPAIR-CIS	7,450.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	1.00	-	-	-	100.00	99.81	Contract works completed
CAGAYAN	46. Lattong CIS	Sta. Praxedes	REPAIR-CIS	5,000.00	-	-	-	-	0.24	-	3.00	-	-	-	-	-	-	-	0.24	-	3.00	-	-	-	100.00	99.70	Contract works completed. Accomplished 0.257km lining as per approved Variation Order.

PROVINCE	SUBPROJECT	MUNICIPALITY	MAINPROJECT	ALLOCATION (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT										REMARKS		
					NEW	RESTO	REHAB	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road(km)	Gravel (km)	NEW	RESTO	REHAB	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road(km)	Gravel (km)		PHY (%)	FIN (%)
CAGAYAN	47. Anagguan CIS	Rizal	REPAIR-CIS	5,000.00	-	-	-	-	0.57	-	2.00	-	-	-	-	-	-	-	0.43	-	2.00	-	-	-	100.00	99.55	Contract works completed. Accomplishment is based on approved Variation Order. Programmed length of canal lining for Lateral A was shorten to accommodate the need for additional length of canal lining in the Main Canal as per observation in the final staking of the project.
CAGAYAN	48. East Apayao Abulug IS	Ballesteros	REPAIR-NIS	155,085.00	-	-	-	20.00	6.00	-	-	-	-	-	-	-	-	20.00	4.27	-	-	-	-	-	100.00	100.00	Contract works completed. -Accomplished 23.17km earth canal and 4.27km canal lining based on approved POW.
CAGAYAN	49. Magapit Pump Irrigation System	Camalaniugan	REPAIR-PIS	25,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed.	
CAGAYAN	50. Tanap Silauan PIS DW (1 unit)	Ennle	REPAIR-PIS	5,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed.	
CAGAYAN	51. Solana Pump Irrigation System	Solana	REPAIR-PIS	80,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.	
CAGAYAN	52. Iguig-Alcala-Amulung Pump Irrigation System	Amulung	REPAIR-PIS	20,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	91.20	Contract works completed.	
CAGAYAN	53. Santor-Langagan CIS	Sanchez-Mira	RESTO-CIS	38,000.00	-	30.00	-	-	-	-	-	-	-	-	-	30.00	-	-	-	-	-	-	-	100.00	99.99	Contract works completed.	
CAGAYAN	54. Tabbugan CIS	Claveria	RESTO-CIS	4,000.00	-	44.74	-	-	-	-	-	-	-	-	-	44.74	-	-	-	-	-	-	-	100.00	99.74	Contract works completed.	
CAGAYAN	55. San Jose Bacsay	Sanchez-Mira	RESTO-CIS	16,000.00	-	6.20	-	-	-	-	-	-	-	-	-	6.20	-	-	-	-	-	-	-	100.00	99.52	Contract works completed.	
CAGAYAN	56. Baua River Irrigation System	Gonzaga	RESTO-NIS	15,000.00	-	15.00	-	-	-	-	-	-	-	-	-	15.00	-	-	-	-	-	-	-	81.02	81.06	Contract works ongoing.	
CAGAYAN	57. Dummun River Irrigation System	Gattaran	RESTO-NIS	15,000.00	-	15.00	-	-	-	-	-	-	-	-	-	15.00	-	-	-	-	-	-	-	100.00	99.66	Contract works completed.	
CAGAYAN	58. Magapit Pump Irrigation System	Aparri	RESTO-NIS	75,000.00	-	50.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	100.00	99.97	Contract works completed. -No target/accomplishment since there is no non-operational area for restoration.	
CAGAYAN	59. East Apayao Abulug IS	Aparri	RESTO-NIS	50,000.00	-	20.00	-	-	-	-	-	-	-	-	-	20.00	-	-	-	-	-	-	-	100.00	100.00	Completed.	
CAGAYAN	60. Baua River Irrigation System	Gonzaga	RESTO-NIS	75,000.00	-	50.00	-	-	-	-	-	-	-	-	-	50.00	-	-	-	-	-	-	-	100.00	75.45	Contract works completed.	
CAGAYAN	61. Visitacion Irrigation System	Sta. Ana	RESTO-NIS	50,000.00	-	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	100.00	98.86	Contract works completed.	
CAGAYAN	62. Banurbur Creek Irrigation System	Buguey	RESTO-NIS	30,000.00	-	20.00	-	-	-	-	-	-	-	-	-	20.00	-	-	-	-	-	-	-	100.00	99.98	Contract works completed.	
CAGAYAN	63. Visitacion Irrigation System	Sta. Ana	RESTO-NIS	20,000.00	-	30.00	-	-	-	-	-	-	-	-	-	30.00	-	-	-	-	-	-	-	100.00	93.89	Contract works completed.	
CAGAYAN	65. Solana Pump Irrigation System	Solana	RESTO-NIS	20,000.00	-	25.00	-	-	-	-	-	-	-	-	-	25.00	-	-	-	-	-	-	-	100.00	98.25	Contract works completed.	
CAGAYAN	66. East Apayao Abulug IS	Ballesteros	RESTO-NIS	133,000.00	-	130.00	-	-	-	-	-	-	-	-	-	130.00	-	-	-	-	-	-	-	100.00	100.00	Completed.	
CAGAYAN	67. East Apayao Abulug IS	Allacapan	RESTO-NIS	25,000.00	-	20.00	-	-	-	-	-	-	-	-	-	20.00	-	-	-	-	-	-	-	100.00	100.00	Completed.	
CAGAYAN	68. Pinacananan River Irrigation System	Peñablanca	RESTO-NIS	80,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	99.46	Contract works completed.	
CAGAYAN	69. Iguig-Alcala-Amulung Pump Irrigation System	Alcala	RESTO-NIS	15,000.00	-	40.00	-	-	-	-	-	-	-	-	-	20.00	-	-	-	-	-	-	-	100.00	99.72	Contract works completed. Target/accomplishment is 15has restored area as per approved POW.	
CAGAYAN	70. Banurbur Creek Irrigation System	Buguey	RESTO-NIS	15,000.00	-	15.00	-	-	-	-	-	-	-	-	-	15.00	-	-	-	-	-	-	-	100.00	99.99	Contract works completed.	
CAGAYAN	71. Baggao Irrigation System	Baggao	RESTO-NIS	15,000.00	-	15.00	-	-	-	-	-	-	-	-	-	15.00	-	-	-	-	-	-	-	100.00	99.99	Contract works completed.	
CAGAYAN	72. East Apayao Abulug IS	Abulug	RESTO-NIS	20,000.00	-	20.00	-	-	-	-	-	-	-	-	-	20.00	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.	
CAGAYAN	73. Baua River Irrigation System	Gonzaga	ServiceRoads-NIS	3,000.00	-	-	-	-	-	-	-	-	0.25	-	-	-	-	-	-	-	-	0.25	-	100.00	100.00	Contract works completed. -Completed. -Target/Accomplished length of Road Concreting is 0.307km as per approved POW.	
CAGAYAN	74. Zinundungan River IS	Lasam	ServiceRoads-NIS	3,000.00	-	-	-	-	-	-	-	-	0.25	-	-	-	-	-	-	-	-	0.25	-	100.00	100.00	Contract works completed. -Completed. -Target/Accomplished length of Concrete Road is 0.429km as per approved POW.	
CAGAYAN	75. Magapit Pump Irrigation System	Camalaniugan	ServiceRoads-NIS	3,000.00	-	-	-	-	-	-	-	-	0.31	-	-	-	-	-	-	-	-	0.29	-	100.00	100.00	Completed. Target/Accomplishment is based on approved POW.	
CAGAYAN	76. East Apayao Abulug IS	Allacapan	ServiceRoads-NIS	4,850.00	-	-	-	-	-	-	-	-	0.41	-	-	-	-	-	-	-	-	0.27	-	100.00	100.00	Contract works completed. Target/Accomplishment is based on approved POW.	
CAGAYAN	77. Pinacananan River Irrigation System	Peñablanca	ServiceRoads-NIS	10,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.08	-	100.00	100.00	Completed. Accomplished 1.077km concrete road	
CALAPANGAN SF	78. Calapangan SRIP	Santo Niño	SRIP	50,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	84.39	63.23	The original contract already completed. However, an additional contract intended for the "Improvement of Office Building and Perimeter Fence, Construction of Staff house and PCCP" was ongoing. -Service Vehicle was already procured by the NIA-CO with Notice of Award issued last December 9, 2024.	
CAGAYAN	79. Baua RIS	Gonzaga	NDRRMF	48,700.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed.	
CAGAYAN	80. Dummun River Irrigation System	Gattaran	NDRRMF	10,000.00	-	15.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed.	
CAGAYAN	81. Sicul Communal Irrigation System	Santa Praxed	NDRRMF	10,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed	
ISABELA	1. Capogotan SPIP	Ilagan City	CARP-IC	20,000.00	40.00	-	-	-	-	-	-	-	-	-	40.00	-	-	-	-	-	-	-	-	100.00	100.00	Completed	
ISABELA	2. San Pablo-Cabagan Irrigation System	Cabagan	ClimateChange-NIS	2,600.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	84.72	Completed	
ISABELA	2. Mallig River Irrigation System	Mallig	ClimateChange-NIS	10,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed.	
ISABELA	3. Pasa Sris	Ilagan City	ClimateChange-NIS	10,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	99.72	Contract works completed.	
ISABELA	4. San Pablo-Cabagan Irrigation System	San Pablo	ClimateChange-NIS	10,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed.	
ISABELA	5. Dabubu River Irrigation System	San Agustin	EGPIP-Solar	6,100.00	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed	
ISABELA	6. Mallig River Irrigation System	Mallig	EGPIP-Solar	26,250.00	-	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	100.00	100.00	Completed. Accomplished 5has new area	
ISABELA	7. Tanap IA SPIP	Cauayan City	EGPIP-Solar	3,350.00	5.00	-	-	-	-	-	-	-	-	-	5.00	-	-	-	-	-	-	-	-	100.00	100.00	Completed.	
ISABELA	8. Tumauni Irrigation System	Tumauni	EGPIP-Solar	10,000.00	15.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	100.00	100.00	Completed. -Target/Accomplished Area is 10has as per approved POW.	
ISABELA	9. San Pablo Cabagan Irrigation System	San Pablo	EGPIP-Solar	6,650.00	10.00	2.00	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed. 2has Target Restored Area was deleted as per remodification.	
ISABELA	10. San Pablo Cabagan Irrigation System	Cabagan	EGPIP-Solar	6,650.00	10.00	2.00	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	100.00	99.64	Contract works completed. 2has Target Restored Area was deleted as per remodification.	
DIRIP	23. Dibulan River Irrigation Project	San Agustin	LineProjects-LFP	50,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	93.09	-Three (3) contracts are suspended: (a) The project site is currently inaccessible because the river crossing is impassable, primarily due to high water levels resulting from continuous rainfall in the area. (b) the project site is currently inaccessible due to muddy terrain resulting from continuous rainfall in the area, rendering construction equipment immobile. The other one (1) contract is completed.	

PROVINCE	SUBPROJECT	MUNICIPALITY	MAINPROJECT	ALLOCATION (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT										REMARKS		
					NEW	RESTO	REHAB	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road(km)	Gravel (km)	NEW	RESTO	REHAB	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road(km)	Gravel (km)		PHY (%)	FIN (%)
TRMP	24. TUMAUNIN RIVER MULTI PURPOSE PROJECT	Tumauini	LineProjects-LFP	10,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	All contract works are completed
ISABELA	27. Sinabaan SWIS	Quirino	REPAIR-CIS	2,500.00	-	-	-	-	0.20	-	3.00	-	-	-	-	-	-	-	0.20	-	3.00	-	-	-	100.00	90.53	-Contract works completed. -Accomplished 0.279km canal lining.
ISABELA	28. Usol SWIS	Jones	REPAIR-CIS	2,000.00	-	-	-	-	0.47	-	-	-	-	-	-	-	-	0.47	-	-	-	-	-	100.00	100.00	Completed. Accomplished 0.431km lining as per approved Variation Order. Original target was not met as the outstanding length of 0.039 km was relocated to include a filter drain for the entire stretch of the 0.431 km canal lining.	
ISABELA	29. Masipi East CIS	Cabagan	REPAIR-CIS	4,017.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	1.00	-	-	-	100.00	100.00	Contract works suspended due to revision of plans. These revisions were necessary because of corrections in the stationing of the canal structures, leading to changes in the computation of earthworks volume. Additionally, there is concrete that needs to be demolished to make way for the construction of the siphon structure.	
ISABELA	30. Masipi West CIS	Cabagan	REPAIR-CIS	1,500.00	-	-	-	-	0.10	-	1.00	-	-	-	-	-	-	0.10	-	1.00	-	-	-	100.00	100.00	-Contract works completed -Accomplished 0.26057km canal lining and 2 units structures (turn-out) as per approved Variation Order.	
ISABELA	31. Dinapigue CIS	Dinapigue	REPAIR-CIS	9,983.00	-	-	-	-	0.24	-	5.00	-	-	-	-	-	-	0.24	-	5.00	-	-	-	100.00	100.00	-Completed. Accomplished 0.4038km canal lining and 6 units structures	
QUIRINO	32. Addalam River Irrigation System (ADRI)	Jones	REPAIR-NIS	28,000.00	-	-	-	2.42	3.67	-	2.00	-	-	-	-	-	-	1.05	-	2.00	-	-	-	100.00	99.95	Contract Works completed. -Accomplished 9 units structure per approved POW. Decrease in length of canal lining is due to variation order in the contract cause by change in the design of proposed canal lining where in the original design side slope of Canal is 1:1 was changed to 1.5:1 to suit actual field condition.	
CAGAYAN	33. Magapit Pump Irrigation System	Camalaniugan	REPAIR-NIS	100,000.00	-	-	-	0.37	0.76	-	-	-	0.98	-	-	-	-	0.37	0.65	-	-	-	-	100.00	99.12	Contract works completed. Accomplished 24.01km desilting of drainage canal. Discrepancies in target and accomplishment of indicators were due to Variation Order. The main canal was situated in low lying area and prone to siltation thus it was a catchment area of excess water from its nearby rice fields and hills. Consequently, this led to changes in the project quantities to address these issues	
ISABELA	34. Tumauini Irrigation System	Tumauini	REPAIR-NIS	30,000.00	-	-	-	-	21.43	-	8.00	-	-	-	-	-	-	6.95	-	8.00	-	-	-	91.35	77.39	The contract was just resumed on April 14, 2025 but was suspended on the same date due to variation order. A resolution was received by the National Irrigation Administration – Isabela Irrigation Management Office, stating the need for the construction of CHB canal lining at Lateral A1 Extension. As a result of this resolution, the remaining activities under the current contract—namely, the construction of canal lining at Lateral A Extension (Sta. 2+800.00 to 3+020.00), at Parenza Dam (Sta. 1+301.00 to 1+434.00), Thresher Crossing and Road Crossing at Lateral C, and the Thresher Crossing at Lateral E1A—will no longer be implemented. The allocated budget for these activities will instead be reallocated to fund the construction of the CHB canal lining at Lateral A1 Extension.	
ISABELA	35. Pasa Sris	Iligan City	REPAIR-NIS	20,000.00	-	-	-	-	3.01	-	11.00	-	-	-	-	-	-	-	2.58	-	10.00	-	-	-	83.80	70.90	Contract works suspended due to standing crops
ISABELA	36. Tumauini Irrigation System	Tumauini	REPAIR-NIS	65,000.00	-	-	-	1.00	3.00	-	5.00	-	-	-	-	-	-	1.00	3.00	-	3.00	-	-	100.00	99.11	-Contract works completed. Decrease in the accomplished number of structures is due to the funds allotted that were not fully utilized and were re-aligned to the emergency repair of the siphon structure serving Lateral C. -Accomplished 5.23309km and 21.75km desilting works	
ISABELA	37. Dabubu River Irrigation System	San Agustin	REPAIR-NIS	13,810.00	-	-	-	0.58	0.76	-	2.00	-	-	-	-	-	-	0.58	0.76	-	2.00	-	-	100.00	100.00	-Completed -Accomplished 0.8269km canal lining and 0.6724km earth canal as per approved Variation Order/revised POW.	
ISABELA	38. Villa Luna MPC1 (2 units) DW	Cauayan City	REPAIR-PIS	4,500.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.		
ISABELA	39. Cabesera 25 & 27 CIS	Iligan City	RESTO-CIS	3,000.00	-	40.00	-	-	-	-	-	-	-	-	-	40.00	-	-	-	-	-	-	100.00	90.52	Contract works completed.		
ISABELA	40. Dimapnat CIS	Divilacan	RESTO-CIS	7,000.00	-	40.00	-	-	-	-	-	-	-	-	-	30.00	-	-	-	-	-	-	75.56	48.10	Contract works remained suspended due to unworkable project site caused by high water level in Dimapnat river. Project is situated in the coastal town of Isabela		
ISABELA	41. Sindon - Bayabo CIS	Iligan City	RESTO-CIS	2,850.00	-	42.43	-	-	-	-	-	-	-	-	-	20.00	-	-	-	-	-	-	100.00	90.55	Contract works completed. The total estimated cost of the project is Php 15,000,000.00 to generate an area of 42.43has. However, the approved allocation for CY 2023 for this project is only Php 2,850,000.00 which can only generate 20has of service area.		
ISABELA	42. Balasig CIS	Tumauini	RESTO-CIS	4,150.00	-	20.00	-	-	-	-	-	-	-	-	-	20.00	-	-	-	-	-	-	100.00	97.99	Contract works completed		
ISABELA	43. Mallig River Irrigation System	Mallig	RESTO-NIS	27,000.00	-	36.47	-	-	-	-	-	-	-	-	-	36.37	-	-	-	-	-	-	100.00	99.97	Contract works completed. Accomplished 36.37has restored area as per approved POW		
ISABELA	44. Mallig River Irrigation System	Mallig	RESTO-NIS	13,000.00	-	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	100.00	100.00	Contract works completed.		
ISABELA	45. San Pablo Cabagan Irrigation System	Cabagan	ServiceRoads-NIS	4,500.00	-	-	-	-	-	-	-	-	0.71	-	-	-	-	-	-	-	-	0.70	-	100.00	100.00	-Completed. -A segment of PCCP spanning 0.70km has been successfully constructed. In addition, an existing 0.012km Box Culvert is situated within the vicinity. When the lengths of these two components are combined, it substantiates the designated target stations as stipulated in the POW, totaling 0.712 km	
ISABELA	46. San Pablo Cabagan Irrigation System	San Pablo	ServiceRoads-NIS	4,500.00	-	-	-	-	-	-	-	-	0.76	-	-	-	-	-	-	-	-	0.44	-	100.00	100.00	-Completed. -Target length of Concrete Road is 0.437km as pe approved POW, which is already completed.	
ISABELA	47. Mallig River Irrigation System	Mallig	ServiceRoads-NIS	7,550.00	-	-	-	-	-	-	-	-	1.15	-	-	-	-	-	-	-	-	0.78	-	100.00	100.00	-Completed. -Target length of Concrete Road is 0.7756km as per approved POW, which is already completed.	
ISABELA	48. Naguilian SIP	Benito Soliven	SIP	10,000.00	15.00	-	-	-	-	-	-	-	-	-	15.00	-	-	-	-	-	-	-	100.00	100.00	Completed. Generated 19has new area of which the increase of 4has is due to addition of 2 pump and engine.		
ISABELA	49. Lucban SIP	Benito Soliven	SIP	10,000.00	15.00	-	-	-	-	-	-	-	-	-	15.00	-	-	-	-	-	-	-	100.00	100.00	Contract works completed		
ISABELA	50. Masaya Sur SIP	San Agustin	SIP	9,708.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	90.62	Contract works completed		
ISABELA	51. Sinalugan CPIP	Angadanan	SIP	40,000.00	40.00	-	-	-	-	-	-	-	-	-	40.00	-	-	-	-	-	-	-	100.00	100.00	Contract works completed		
BALASIG SRIP	52. Balasig Small Reservoir Irrigation Project	Tumauini	SRIP	50,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	97.81	Contract works completed		
ISABELA	53. Dibulan River Irrigation Project	San Agustin	QRF	33,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	92.01	Contract works completed		
NUEVA VIZCAYA	1. Amococan Nagtipunan CIS	Bayombong	CARP-IC	4,500.00	-	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	100.00	100.00	Contract works completed.		
NUEVA VIZCAYA	2. NV Bagabag Irrigation System	Bagabag	ClimateChange-NIS	4,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	99.02	Contract works completed.		
NUEVA VIZCAYA	3. Colocol Integrated NIS	Villaverde	EGPIP-Solar	26,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	95.89	Contract works completed		

PROVINCE	SUBPROJECT	MUNICIPALI TY	MAINPROJECT	ALLOCATION (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT										REMARKS		
					NEW	RESTO	REHAB	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structur es (Unit)	COCON ET (sq. m.)	Concret e Road(k m)	Gravel (km)	NEW	RESTO	REHAB	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structur es (Unit)	COCON ET (sq. m.)	Concret e Road(k m)	Gravel (km)		PHY (%)	FIN (%)
NUEVA VIZCAYA	4. NV Bagabag Irrigation System	Bagabag	EGPIP-Solar	18,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	78.31	Contract works completed	
NUEVA VIZCAYA	15. Daldalayap CIS	Diadi	REPAIR-CIS	2,500.00	-	-	-	-	0.73	-	2.00	-	-	-	-	-	-	-	0.69	-	2.00	-	-	-	100.00	99.29	Contract worksc completed. The decrease in length of CHB Canal Lining was due to Variation Order and reprogrammed to accommodate the additional 4 units structures (2-Thresher Crossing, 1-Thresher Crossing w/ Turn-Out & 1-Turn-out).
NUEVA VIZCAYA	16. Nangalisan Paniki CIS	Bagabag	REPAIR-CIS	5,500.00	-	-	-	-	1.06	-	-	-	-	-	-	-	-	-	0.23	-	-	-	-	-	100.00	99.65	Contract works completed.The decrease in the key indicator for canal lining is due to Variation Order to accommodate the intake structure along Main Canal # 2 comprising of 50m and 48m Rubble Masonry Slope Protection located at the Right Side and Left side, respectively facing downstream.
NUEVA VIZCAYA	17. Daldalayap CIS	Diadi	REPAIR-CIS	30,000.00	-	-	-	-	4.20	-	6.00	-	-	-	-	-	-	-	4.73	-	30.00	-	-	-	100.00	94.84	Contract works completed. Accomplished 49 units structures (6 drainage inlet, 25 drainage culvert, 1 hd gate, 7 rd crossing, 2 siphon, 1 RI drop, 5 tr crossing, 2 overhead crossing) and 4.73km canal lining due to approved Variation Order.
NUEVA VIZCAYA	18. Namamparam CIS	Diadi	REPAIR-CIS	5,000.00	-	-	-	-	0.70	-	1.00	-	-	-	-	-	-	-	0.70	-	1.00	-	-	-	100.00	99.31	Contract works completed. Accomplished 0.943km canal lining and 7 units structures as per approved Variation Order/revised POW.
NUEVA VIZCAYA	19. Diadi CIS	Diadi	REPAIR-CIS	5,000.00	-	-	-	-	5.00	-	10.00	-	-	-	-	-	-	-	1.43	-	10.00	-	-	-	100.00	100.00	Completed. Target length of canal lining is 1.009km per approved POW, however accomplished 1.428km due to Variation Order. Also, accomplished additional structures (1-Drainage Inlet and 1-End Check @ Main Canal).
NUEVA VIZCAYA	25. Lower Decabacan CIS	Diadi	REPAIR-CIS	2,000.00	-	-	-	-	0.45	-	1.00	-	-	-	-	-	-	-	0.45	-	1.00	-	-	-	100.00	92.80	Contract works completed. Accomplished 0.509km canal lining and 2 units structure. The increase in the key indicators was due to Variation Order to accommodate additional length and additional structure (Thresher Crossing) for the project.
NUEVA VIZCAYA	21. Upper Decabacan CIS	Diadi	REPAIR-CIS	5,000.00	-	-	-	-	0.70	-	1.00	-	-	-	-	-	-	-	0.70	-	1.00	-	-	-	100.00	100.00	Completed. Accomplished 0.7413km canal lining and 3 units structure (1 elevated flume and 2 turn-out). The increase in the key indicators was due to Variation Order to accommodate additional length and additional structure for the project.
NUEVA VIZCAYA	22. Duruarog CIS	Diadi	REPAIR-CIS	5,000.00	-	-	-	-	0.70	-	1.00	-	-	-	-	-	-	-	0.70	-	1.00	-	-	-	100.00	99.97	Contract works completed. Accomplished 1.177km canal lining and 7 units structures.
NUEVA VIZCAYA	23. Balete Duruarog CIS	Diadi	REPAIR-CIS	2,000.00	-	-	-	-	0.29	-	1.00	-	-	-	-	-	-	-	0.29	-	1.00	-	-	-	100.00	99.77	Contract works completed. Accomplished 0.356km canal lining due to Variation Order stemmed mainly from the request of the Duruarog Irrigators Association thru Resolution No. 01 S.2023 requesting to modify the canal lining and canal structures. The canal dimension will be modified from 60cm x 75cm to 50cm x 52.5cm and the construction of siphon will be converted to closed conduit barrel with rubble masonry. This resulted to the addition of item of work and the increase/decrease of the quantities.
NUEVA VIZCAYA	24. Namamparam SWIP	Diadi	REPAIR-CIS	2,000.00	-	-	-	-	0.29	-	1.00	-	-	-	-	-	-	-	0.29	-	1.00	-	-	-	100.00	100.00	Contract works completed.. Accomplished 0.458km canal lining and 2 units structures due to Variation Order to accommodate the additional length of CHB Canal Lining.
NUEVA VIZCAYA	25. Ipil CIS	Bayombong	REPAIR-CIS	2,500.00	-	-	-	-	0.44	-	4.00	-	-	-	-	-	-	-	0.44	-	4.00	-	-	-	100.00	99.89	Contract works completed. Accomplished 0.5703km Canal Lining and 7 units canal structures as per approved Variation Order.
NUEVA VIZCAYA	26. Sundalo CIS	Bambang	REPAIR-CIS	7,500.00	-	-	-	-	1.07	-	2.00	-	-	-	-	-	-	-	0.95	-	2.00	-	-	-	100.00	99.89	Contract works completed. Accomplished 11 units structures. The decrease in the key indicator for canal lining is due to Variation Order to accommodate additional additional structures (2 - Thresher Crossing, 3 - Check with Turn-out @ R/S, 1 - Drainage Inlet & 1 - Combined Road Crossing & 1 - Drainage Inlet @ L/S). With request for final payment.
NUEVA VIZCAYA	27. Almaguer San Antonion CIS	Bambang	REPAIR-CIS	5,000.00	-	-	-	-	0.70	-	1.00	-	-	-	-	-	-	-	0.70	-	1.00	-	-	-	100.00	100.00	Completed. Accomplished 0.7428km canal lining and 7 units structure as per approve Variation Order. The item of work for the 92m rubble masonry was re-aligned to construction of additional canal structures (4 - Residential Crossings, 1 - Drainage Road crossing, 1-outlet structure & 1 - Confluence Structure).
NUEVA VIZCAYA	28. Puttot CIS	Kasibu	REPAIR-CIS	1,517.00	-	-	-	-	0.55	-	2.00	-	-	-	-	-	-	-	0.49	-	2.00	-	-	-	100.00	99.45	Contract works completed.
NUEVA VIZCAYA	29. Allawan CIS	Dupax del Sur	REPAIR-CIS	3,500.00	-	-	-	-	0.59	-	1.00	-	-	-	-	-	-	-	0.56	-	1.00	-	-	-	100.00	100.00	Completed. Accomplished 0.564km canal lining and 2 units structures as per approved Variation Order. The shortening of the programmed length was due to Variation Order to include the 3 units additional structures (2 units Turn-Outs and 1 unit Overhead Drainage).
NUEVA VIZCAYA	30. Upper San Leonardo CIS	Bambang	REPAIR-CIS	3,483.00	-	-	-	-	0.49	-	4.00	-	-	-	-	-	-	-	0.25	-	2.00	-	-	-	100.00	100.00	Completed. Accomplished 0.245km canal lining and 2 units structures due to approved Variation Order. Changes in the program where due to the priority request of IA to repair and/or remove and replace the existing road crossing therein, and due to the revisions of canal section and structures.
NUEVA VIZCAYA	31. NV Bagabag Irrigation System	Bagabag	REPAIR-NIS	55,000.00	-	-	-	-	-	-	1.00	-	4.11	-	-	-	-	-	-	-	1.00	-	-	-	100.00	99.60	- Contract works completed -Targets online is not in conformance with the approved POW (Construction of Diversion Dam, 0.388km Bench Flume, 2.185km Canal Lining and 4 TO gates) -Accomplished 2.51km Canal Lining and 2 units structures.
NUEVA VIZCAYA	32. Colocol Integrated NIS	Bayombong	REPAIR-NIS	145,000.00	-	-	-	-	0.19	-	1.00	-	0.04	-	-	-	-	-	0.19	-	1.00	-	-	-	100.00	89.28	Contract works completed. Accomplish 0.23km canal lining
NUEVA VIZCAYA	33. Omoc CIS	Villaverde	RESTO-CIS	7,000.00	-	65.00	-	-	-	-	-	-	-	-	-	65.00	-	-	-	-	-	-	-	-	100.00	100.00	Completed
NUEVA VIZCAYA	34. Dapat CIS	Bagabag	RESTO-CIS	6,000.00	-	30.00	-	-	-	-	-	-	-	-	-	30.00	-	-	-	-	-	-	-	-	100.00	99.89	Contract works completed.
NUEVA VIZCAYA	35. Camandag CIS	Ambaguio	RESTO-CIS	4,000.00	-	5.00	-	-	-	-	-	-	-	-	-	5.00	-	-	-	-	-	-	-	-	100.00	100.00	Completed
NUEVA VIZCAYA	36. Tiblac CIS	Ambaguio	RESTO-CIS	5,000.00	-	20.00	-	-	-	-	-	-	-	-	-	20.00	-	-	-	-	-	-	-	-	100.00	100.00	Completed
NUEVA VIZCAYA	37. Amnut Cado CIS	Dupax del Nor	RESTO-CIS	3,000.00	-	20.00	-	-	-	-	-	-	-	-	-	20.00	-	-	-	-	-	-	-	-	100.00	99.49	Contract works completed
NUEVA VIZCAYA	38. Abian Lower CIS	Bambang	RESTO-CIS	2,500.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed
NUEVA VIZCAYA	39. Halong CIS	Kayapa	RESTO-CIS	2,500.00	-	35.00	-	-	-	-	-	-	-	-	-	35.00	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.
NUEVA VIZCAYA	40. Colocol Integrated NIS	Villaverde	ServiceRoads-NIS	2,750.00	-	-	-	-	-	-	-	-	0.41	-	-	-	-	-	-	-	-	-	0.26	-	100.00	100.00	Contract works completed. The target length of concrete road are being revised to adapt to the actual field conditions. It is necessary to build a concrete pavement with a width of 4.0 m. After regular coordination meetings with IA's, it was determined that the current service road cannot accommodate the intended width. Therefore, it is essential to construct safety barriers as well as Rubble Masonry on one side of the planned service roads for protection and also to provide compliance to the planned scheme of the project. Accomplished 0.2584km of concrete road and 0.176km of guardrail.
NUEVA VIZCAYA	41. NV Bagabag Irrigation System	Bagabag	ServiceRoads-NIS	3,250.00	-	-	-	-	-	-	-	-	0.50	-	-	-	-	-	-	-	-	-	0.30	-	100.00	100.00	Contract works completed. The accomplished length of the PCCP was shortened due to variation order. The width of the PCCP shortened from 400 cm to 350 cm because the existing service road could not cater the proposed width. The length of the PCCP shortened due to the additional item of works integrated to comply to safety of the service road, the said additional work item is the grouted riprap which is constructed in between and along side of the PCCP and the Main Canal of NVBIS.

PROVINCE	SUBPROJECT	MUNICIPALITY	MAINPROJECT	ALLOCATION (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT										REMARKS		
					NEW	RESTO	REHAB	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structur es (Unit)	COCON ET (sq. m.)	Concret e Road(k m)	Gravel (km)	NEW	RESTO	REHAB	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structur es (Unit)	COCON ET (sq. m.)	Concret e Road(k m)	Gravel (km)		PHY (%)	FIN (%)
NUEVA VIZCAYA	42. Colocol Integrated NIS	Bayombong	ServiceRoads-NIS	10,000.00	-	-	-	-	-	-	-	-	1.60	-	-	-	-	-	-	-	-	-	1.44	-	100.00	100.00	The concreting of the pavement is already completed with an actual length of 1.44km. The programmed length was not attained due to the change in the scheme of implementation wherein plans were revised to adapt to the actual field conditions. It is necessary to build a concrete pavement with a width of 4.0 m. After regular coordination meetings with IA's, it was determined that the current service road cannot accommodate the intended width. Therefore, it is essential to construct safety barriers as well as Rubble Masonry on one side of the planned service roads for protection and also to provide compliance to the planned scheme of the project.
QUIRINO	1. Ganano I CIS	Diffun	CARP-IC	7,500.00	-	30.00	-	-	-	-	-	-	-	-	-	30.00	-	-	-	-	-	-	-	-	100.00	100.00	Completed
LUSOD INIP	6. LUSOD INTEGRATED NATIONAL IRRIGATION PROJECT	Maddela	LineProjects-LFP	50,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	72.36	36.22	Contract works ongoing.	
QUIRINO	7. Addalam River Irrigation System (ADRI)	Aglipay	REPAIR-NIS	25,000.00	-	-	-	2.38	3.26	-	3.00	-	-	-	-	-	-	1.90	0.99	-	-	-	-	-	100.00	98.74	Contract works already completed. Unmet programed length of canal lining as per approved POW is only 1.879km while the actual accomplishment is .990km with a variance of .889km due to revision of force account works (FAW) where in the programmed canal free board with length of .84km and canal lining with length of .0484m were reprogramed into mechanized desilting works to accommodate the request of Irrigators and efficient irrigation water delivery.
QUIRINO	8. Addalam River Irrigation System (ADRI)	Saguday	REPAIR-NIS	25,000.00	-	-	-	2.53	3.84	-	2.00	-	-	-	-	-	-	-	3.84	-	-	-	-	-	100.00	100.00	Contract works already completed. Accomplished 4.28km canal lining. Increase in lenth of Canal lining is derived from contract savings. Unmet target of One(1) Canal Structures was due to Variation Order where in the proposed canal Structures (RI Drop at Sta. 5+507.40 - 5+548) was omitted to give priority for Canal Lining and Backfilling works of the Existing CHB Lining for efficient irrigation water delivery.
QUIRINO	9. San Francisco CIS	Aglipay	RESTO-CIS	4,000.00	-	3.64	-	-	-	-	-	-	-	-	-	3.64	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.
QUIRINO	10. Campamento I CIS	Diffun	RESTO-CIS	3,800.00	-	18.54	-	-	-	-	-	-	-	-	-	18.54	-	-	-	-	-	-	-	-	100.00	99.60	Contract works completed.
QUIRINO	11. Jose Dela Cruz CIS	Aglipay	RESTO-CIS	4,400.00	-	14.82	-	-	-	-	-	-	-	-	-	14.82	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.
QUIRINO	12. Lower Nagbitin CIS	Diffun	RESTO-CIS	5,000.00	-	25.81	-	-	-	-	-	-	-	-	-	25.81	-	-	-	-	-	-	-	-	100.00	99.51	Contract works completed.
QUIRINO	13. Villa Peña CIS	Cabarroguis	RESTO-CIS	5,500.00	-	10.77	-	-	-	-	-	-	-	-	-	10.77	-	-	-	-	-	-	-	-	100.00	99.65	Contract works completed.
QUIRINO	14. Dumanting CIS	Diffun	RESTO-CIS	5,600.00	-	52.77	-	-	-	-	-	-	-	-	-	52.77	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.
QUIRINO	15. Cabaruan-Dumalata CIS	Maddela	RESTO-CIS	3,000.00	-	15.04	-	-	-	-	-	-	-	-	-	15.04	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.
QUIRINO	16. Cupianan CIS	Diffun	RESTO-CIS	2,600.00	-	13.42	-	-	-	-	-	-	-	-	-	13.42	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.
QUIRINO	17. Amugawen CIS	Diffun	RESTO-CIS	2,500.00	-	6.41	-	-	-	-	-	-	-	-	-	6.41	-	-	-	-	-	-	-	-	100.00	99.60	Contract works completed.
QUIRINO	18. Dipanacman CIS	Maddela	RESTO-CIS	3,300.00	-	15.00	-	-	-	-	-	-	-	-	-	15.00	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.
QUIRINO	19. Rusod CIS	Diffun	RESTO-CIS	2,500.00	-	9.93	-	-	-	-	-	-	-	-	-	9.93	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.
QUIRINO	20. Abbag Nalungtutan CIS	Maddela	RESTO-CIS	38,400.00	-	256.90	-	-	-	-	-	-	-	-	-	176.90	-	-	-	-	-	-	-	-	97.94	86.45	Ongoing canalization works. Subject to liquidated damages
QUIRINO	21. Burubor CIS	Maddela	RESTO-CIS	3,200.00	-	15.75	-	-	-	-	-	-	-	-	-	15.75	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.
QUIRINO	22. San Manuel CIS	Aglipay	RESTO-CIS	2,000.00	-	9.13	-	-	-	-	-	-	-	-	-	9.13	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.
QUIRINO	23. Anak II CIS	Nagtipunan	RESTO-CIS	7,815.00	-	55.60	-	-	-	-	-	-	-	-	-	55.60	-	-	-	-	-	-	-	-	100.00	99.61	Contract works completed.
QUIRINO	24. Dumabato Sur SWIS	Maddela	RESTO-CIS	2,800.00	-	17.21	-	-	-	-	-	-	-	-	-	17.21	-	-	-	-	-	-	-	-	100.00	99.70	Contract works completed.
QUIRINO	25. Dumalinono I CIS	Maddela	RESTO-CIS	5,000.00	-	24.12	-	-	-	-	-	-	-	-	-	24.12	-	-	-	-	-	-	-	-	100.00	99.98	Contract works completed.
QUIRINO	26. Maria Clara CIS	Diffun	RESTO-CIS	1,500.00	-	3.50	-	-	-	-	-	-	-	-	-	3.50	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.
QUIRINO	27. Mangandingay CIS	Cabarroguis	RESTO-CIS	3,000.00	-	2.78	-	-	-	-	-	-	-	-	-	2.78	-	-	-	-	-	-	-	-	100.00	100.00	Completed.
QUIRINO	28. Manuel Pimentel SWIS	Aglipay	RESTO-CIS	5,000.00	-	9.71	-	-	-	-	-	-	-	-	-	9.71	-	-	-	-	-	-	-	-	100.00	99.96	Contract works completed.
QUIRINO	29. Ganano II CIS	Diffun	RESTO-CIS	5,000.00	-	23.93	-	-	-	-	-	-	-	-	-	23.93	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.
QUIRINO	30. Bingan CIS	Aglipay	RESTO-CIS	4,000.00	-	30.91	-	-	-	-	-	-	-	-	-	30.91	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.
QUIRINO	31. Debinsen CIS	Nagtipunan	RESTO-CIS	1,600.00	-	1.86	-	-	-	-	-	-	-	-	-	1.86	-	-	-	-	-	-	-	-	100.00	99.96	Contract works completed.
QUIRINO	32. Lower Villahermosa CIS	Maddela	RESTO-CIS	4,000.00	-	19.10	-	-	-	-	-	-	-	-	-	19.10	-	-	-	-	-	-	-	-	100.00	99.61	Contract works completed.
QUIRINO	33. Dumabel CIS	Aglipay	RESTO-CIS	2,200.00	-	10.96	-	-	-	-	-	-	-	-	-	10.96	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.
QUIRINO	34. Ifugao Villages CIS	Diffun	RESTO-CIS	2,000.00	-	7.33	-	-	-	-	-	-	-	-	-	7.33	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.
QUIRINO	35. Calaocan CIS	Cabarroguis	RESTO-CIS	4,200.00	-	15.18	-	-	-	-	-	-	-	-	-	15.18	-	-	-	-	-	-	-	-	100.00	98.13	Contract works completed.
QUIRINO	36. Upper Tucod CIS	Cabarroguis	RESTO-CIS	3,000.00	-	9.35	-	-	-	-	-	-	-	-	-	9.35	-	-	-	-	-	-	-	-	100.00	99.63	Contract works completed.
QUIRINO	37. Addalam River Irrigation System (ADRI)	Saguday	ServiceRoads-NIS	15,000.00	-	-	-	-	-	-	-	-	8.50	-	-	-	-	-	-	-	-	-	8.50	100.00	100.00	-Contract works completed. -Accomplished 26.053km gravelling as per approved Variation Order.	
QUIRINO	38. Giayan Small Irrigation Project	Nagtipunan	SIP	10,000.00	8.00	-	-	-	-	-	-	-	-	8.00	-	-	-	-	-	-	-	-	-	-	100.00	95.83	Contract works completed.
QUIRINO	39. Giayan 2 Small Irrigation Project	Nagtipunan	SIP	10,000.00	6.00	-	-	-	-	-	-	-	-	6.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed

PROVINCE	SUBPROJECT	MUNICIPALITY	MAINPROJECT	ALLOCATION (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT										REMARKS			
					NEW	RESTO	REHAB	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structur es (Unit)	COCON ET (sq. m.)	Concret e Road(k m)	Gravel (km)	NEW	RESTO	REHAB	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structur es (Unit)	COCON ET (sq. m.)	Concret e Road(k m)	Gravel (km)		PHY (%)	FIN (%)	
					NEW	RESTO	REHAB	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structur es (Unit)	COCON ET (sq. m.)	Concret e Road(k m)	Gravel (km)	NEW	RESTO	REHAB	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structur es (Unit)	COCON ET (sq. m.)	Concret e Road(k m)	Gravel (km)		PHY (%)	FIN (%)	
		No. of Projects	Fund Source	Allocation, P'000	NEW	RESTO	REHAB	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structur es (Unit)	COCON ET (sq. m.)	Concret e Road(k m)	Gravel (km)	NEW	RESTO	REHAB	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structur es (Unit)	COCON ET (sq. m.)	Concret e Road(k m)	Gravel (km)	PHY (%)	FIN (%)		
		12	EGPIP-Solar	115,250.00	90.00	14.00	-	-	-	-	-	-	-	-	85.00	10.00	-	-	-	-	-	-	-	-	100.00	95.66		
		33	REPAIR-CIS	234,450.00	-	-	-	0.01	25.12	-	65.00	-	-	-	-	-	-	-	18.47	-	78.00	-	-	-	100.00	96.82		
		11	REPAIR-NIS	661,895.00	-	-	-	29.28	45.92	-	35.00	-	5.13	-	-	-	-	23.85	24.28	-	27.00	-	-	-	99.12	95.44		
		5	REPAIR-PIS	134,500.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	98.69		
		18	RESTO-NIS	693,000.00	-	521.47	-	-	-	-	-	-	-	-	-	461.37	-	-	-	-	-	-	-	-	99.59	96.543		
		42	RESTO-CIS	241,915.00	-	1,097.84	-	-	-	-	-	-	-	-	-	985.41	-	-	-	-	-	-	-	-	98.97	95.913		
		12	ServiceRoads-NIS	71,400.00	-	-	-	-	-	-	-	-	6.35	8.50	-	-	-	-	-	-	-	-	6.05	8.50	100.00	100.00		
		8	SIP	95,708.00	88.00	-	-	-	-	-	-	-	-	-	88.00	-	-	-	-	-	-	-	-	-	100.00	98.59		
		2	SRIP	100,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	92.20	80.52		
		3	LineProjects-LFP	110,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	87.44	67.87		
		6	CARP-IC	48,000.00	64.00	40.00	-	-	-	-	-	-	-	-	64.00	40.00	-	-	-	-	-	-	-	-	100.00	100.00		
		9	ClimateChange-NIS	122,152.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	98.30	93.83		
		1	QRF	33,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	92.01		
		3	NDRRMF	68,700.00	-	15.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00		
		165	TOTAL	2,729,970.00	242.00	1,688.31	-	29.29	71.04	-	100.00	-	11.48	8.50	237.00	1,496.78	-	23.85	42.74	-	105.00	-	6.05	8.50	98.72	94.70		
		4	BATANES	13,000.00	8.00	-	-	-	-	-	-	-	-	-	8.00	-	-	-	-	-	-	-	-	-	-	100.00	99.81	
		54	CAGAYAN	1,422,387.00	60.00	570.94	-	20.38	12.92	-	17.00	-	2.20	-	60.00	495.94	-	20.37	8.78	-	8.00	-	2.14	-	-	99.65	97.25	
		1	CALAPANGAN SRIP	50,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	84.39	63.23	
		35	ISABELA	441,168.00	160.00	202.90	-	1.58	29.21	-	36.00	-	2.62	-	155.00	166.37	-	1.58	14.29	-	33.00	-	1.91	-	-	98.29	95.08	
		1	TRMP	10,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
		1	DIRIP	50,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	93.09	
		1	BALASIG SRIP	50,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	97.81	
		1	LUSOD INIP	50,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	72.36	36.22	
		35	QUIRINO	257,415.00	14.00	729.47	-	7.33	10.77	-	7.00	-	-	8.50	14.00	649.47	-	1.90	5.88	-	2.00	-	-	-	8.50	99.69	97.57	
		32	NUEVA VIZCAYA	386,000.00	-	185.00	-	-	18.14	-	40.00	-	6.66	-	-	185.00	-	-	13.79	-	62.00	-	2.00	-	-	100.00	94.15	
		165	TOTAL	2,729,970.00	242.00	1,688.31	-	29.29	71.04	-	100.00	-	11.48	8.50	237.00	1,496.78	-	23.85	42.74	-	105.00	-	6.05	8.50	98.72	94.70		
		37.00	ISAIMO	541,168.00	160.00	202.90	-	1.58	29.21	-	36.00	-	2.62	-	155.00	166.37	-	1.58	14.29	-	33.00	-	1.91	-	-	98.61	95.15	
		59.00	CBIMO	1,485,387.00	68.00	570.94	-	20.38	12.92	-	17.00	-	2.20	-	68.00	495.94	-	20.37	8.78	-	8.00	-	2.14	-	-	99.14	96.12	
		36.00	QIMO	307,415.00	14.00	729.47	-	7.33	10.77	-	7.00	-	-	8.50	14.00	649.47	-	1.90	5.88	-	2.00	-	-	-	8.50	95.25	87.59	