

**CY-2016 Status of Project Accomplishments**

**As of September 15, 2016**

**National Irrigation Administration - Region 02**

FUND SOURCE / PROVINCE / Name of Projects	Allocation	Direct Cost (civil works) (P'000)	Releases		Target								Accomplishment								Status of Accompl.		No. of Projects / POW			With ASA Release	
			SAA	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Value	Expenses	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Phy. (%)	Fin.	No. On-going Projects	No. Completed Projects		Total No. of Projects
				New	Restore	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struc.	Gravel Road (Km)			New	Rest'd	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struc.	Gravel Road (Km)						
<b>BATANES</b>	<b>31,000.00</b>	<b>29,125.58</b>	<b>31,000</b>	<b>17</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>35.67</b>	<b>42.24</b>	<b>8</b>	<b>1</b>	<b>9</b>	<b>9</b>	
<b>CAGAYAN</b>	<b>406,641.00</b>	<b>383,004.69</b>	<b>406,641.00</b>	<b>70</b>	<b>637</b>	<b>-</b>	<b>56,720.78</b>	<b>8.74</b>	<b>4.44</b>	<b>6</b>	<b>6.35</b>	<b>109,326.81</b>	<b>108,021.78</b>	<b>15</b>	<b>69</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>28.54</b>	<b>26.56</b>	<b>30</b>	<b>12</b>	<b>42</b>	<b>42</b>
District 1	251,338.00	236,904.26	251,338.00	9	240	-	43,061.98	-	-	-	-	70,102.47	67,581.82	9	-	-	-	-	-	-	-	29.59	26.89	14	5	19	19
District 2	69,378.00	64,729.55	69,378.00	31	140	-	13,658.80	1.29	1.60	5	-	7,266.97	8,605.00	6	-	-	-	-	-	-	-	11.23	12.40	10	2	12	12
District 3	85,925.00	81,370.88	85,925.00	30	257	-	-	7.45	2.84	1	6.35	31,957.37	31,834.96	-	69	-	-	-	-	-	-	39.27	37.05	6	5	11	11
<b>ISABELA</b>	<b>201,239.00</b>	<b>169,613.31</b>	<b>185,683.07</b>	<b>102</b>	<b>204</b>	<b>100</b>	<b>1,585.80</b>	<b>-</b>	<b>0.86</b>	<b>1</b>	<b>-</b>	<b>33,622.35</b>	<b>22,568.49</b>	<b>-</b>	<b>20</b>	<b>100</b>	<b>-</b>	<b>-</b>	<b>0.86</b>	<b>1</b>	<b>-</b>	<b>19.82</b>	<b>11.21</b>	<b>29</b>	<b>5</b>	<b>37</b>	<b>37</b>
District 1	49,805.00	32,876.71	40,364.00	32	99	100	-	-	0.86	1	-	14,235.75	10,427.57	-	20	100	-	-	0.86	1	-	43.30	20.94	16	3	19	19
District 2	13,715.00	12,895.52	13,715.00	37	50	-	1,585.80	-	-	-	-	5,694.23	2,180.37	-	-	-	-	-	-	-	-	44.16	15.90	3	2	6	6
District 3	11,175.00	9,962.47	11,175.00	12	-	-	-	-	-	-	-	1,007.98	985.73	-	-	-	-	-	-	-	-	10.12	8.82	3	-	3	3
District 4	126,544.00	113,878.61	120,429.07	21	55	-	-	-	-	-	-	12,684.39	8,974.81	-	-	-	-	-	-	-	-	11.14	7.09	7	-	9	9
<b>QUIRINO</b>	<b>96,085.00</b>	<b>90,202.19</b>	<b>96,085.00</b>	<b>137</b>	<b>318</b>	<b>100</b>	<b>33,405.00</b>	<b>-</b>	<b>0.36</b>	<b>-</b>	<b>-</b>	<b>44,149.77</b>	<b>16,519.02</b>	<b>-</b>	<b>10</b>	<b>100</b>	<b>-</b>	<b>-</b>	<b>0.36</b>	<b>-</b>	<b>-</b>	<b>48.95</b>	<b>17.19</b>	<b>16</b>	<b>1</b>	<b>18</b>	<b>18</b>
<b>NUEVA VIZCAYA</b>	<b>136,135.00</b>	<b>127,670.24</b>	<b>135,740.00</b>	<b>107</b>	<b>125</b>	<b>619</b>	<b>1,555.70</b>	<b>2.50</b>	<b>13.77</b>	<b>31</b>	<b>-</b>	<b>77,878.74</b>	<b>42,042.36</b>	<b>15</b>	<b>35</b>	<b>226</b>	<b>-</b>	<b>1.17</b>	<b>0.74</b>	<b>5</b>	<b>-</b>	<b>61.00</b>	<b>30.88</b>	<b>12</b>	<b>10</b>	<b>29</b>	<b>23</b>
<b>Total for REGION 02</b>	<b>871,100.00</b>	<b>799,616.02</b>	<b>855,149.07</b>	<b>433</b>	<b>1,284</b>	<b>819</b>	<b>93,267.28</b>	<b>11.24</b>	<b>19.43</b>	<b>38</b>	<b>6.35</b>	<b>275,366.24</b>	<b>202,245.64</b>	<b>30</b>	<b>134</b>	<b>426</b>	<b>-</b>	<b>1.17</b>	<b>1.96</b>	<b>6</b>	<b>-</b>	<b>34.44</b>	<b>23.22</b>	<b>95</b>	<b>29</b>	<b>135</b>	<b>129</b>

**CY-2016 Status of Project Accomplishments**

**As of September 15, 2016**

**National Irrigation Administration - Region 02**

FUND SOURCE / PROVINCE / Name of Projects	Allocation	Direct Cost (civil works)	Releases		Target							Accomplishment								Status of Accompl.		No. of Projects / POW					
			SAA	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Value	Expenses	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Phy. (%)	Fin.	No. of On- going Projects	No Comple- ted Projects	Total No. of Projects	With ASA Release
				New	Restore	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struc.	Gravel Road (Km)			New	Rest'd	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struc.	Gravel Road (Km)						
Nassiping PIP	95,000.00	90,888.11	95,000.00	-	-	-	-	-	-	-	-	27,611.81	15,285.50	-	-	-	-	-	-	-	30.38	16.09	1	-	1	1	
<b>Adapting to Climate Change Impact Through the Construction of Water Impounding Facilities in the Philippines (Pasa SRIP), Isabela</b>	<b>16,485.00</b>	<b>1,060.19</b>	<b>7,044.00</b>	-	-	-	-	-	-	-	-	<b>39.33</b>	<b>611.59</b>	-	-	-	-	-	-	-	<b>3.71</b>	<b>3.71</b>	<b>1</b>	-	<b>1</b>	<b>1</b>	
Dabubu Irrigation Project	22,175.00	19,889.39	21,089.00	-	-	-	-	-	-	-	-	10,570.82	8,073.56	-	-	-	-	-	-	-	53.15	36.41	1	-	1	1	
Dibuluan Irrigation Project	87,849.00	78,370.58	82,820.07	-	-	-	-	-	-	-	-	1,396.80	184.48	-	-	-	-	-	-	-	1.78	0.21	1	-	1	1	
Climate Change Adaptation Woks (CCAW)	16,286.00	15,797.35	16,286.00	-	-	-	-	-	-	-	-	13,056.51	13,460.38	-	-	-	-	-	-	-	82.65	82.65	1	-	1	1	
NIS Extension Projects (NIS Extension)	80,000.00	73,122.34	80,000.00	-	-	-	-	-	-	-	-	2,149.80	12,000.00	-	-	-	-	-	-	-	2.94	15.00	1	-	1	1	
CIS Extension Projects (CIS Extension)	38,090.00	35,795.64	38,090.00	109	-	-	-	-	-	-	-	10,339.58	4,612.19	-	-	-	-	-	-	-	28.89	12.11	6	1	8	8	
Small Irrigation Projects (SIP)	84,800.00	78,748.91	84,800.00	192	-	-	-	-	-	-	-	20,788.54	12,172.56	-	-	-	-	-	-	-	26.40	14.35	14	1	15	15	
Establishment of Groundwater Pump Irrigation Project (EGPIP)	10,590.00	10,090.93	10,590.00	132	-	-	-	-	-	-	-	5,858.87	5,696.47	30	-	-	-	-	-	-	58.06	53.79	15	9	24	24	
Repair/Rehab/Restoration of Existing NIS (RRRENIS)	135,700.00	128,349.12	135,700.00	-	280	100	-	7.450	4.605	3	6.35	43,268.97	35,776.83	-	-	100	-	-	0.36	-	33.71	26.36	10	1	11	11	
Repair/Rehab/Restoration of Existing CIS (RRRECS)	225,820.00	212,972.78	225,820.00	-	838	312	-	2.903	12.204	30	-	119,259.23	71,511.84	-	65	287	-	0.29	1.60	4	56.00	31.67	28	7	37	37	
Repair of Groundwater Pump Irrigation System (RGPIS)	10,715.00	10,204.41	10,715.00	-	78	-	-	-	-	-	-	9,121.00	9,539.74	-	39	-	-	-	-	-	89.38	89.03	6	7	13	13	
Balkatan Sagip Patubig Program (BSPP)	12,300.00	11,338.56	12,300.00	-	-	383	-	-	2.620	4	-	3,071.25	3,320.50	-	-	15	-	-	1	-	27.09	27.00	2	1	4	4	
Coconet Slope Protection - NIS (Coconet NIS)	25,110.00	23,979.24	24,895.00	-	-	-	-	92,557.58	-	-	-	-	-	-	-	-	-	-	-	-	-	-	8	-	10	9	
Coconet Slope Protection - CIS (Coconet CIS)	180.00	174.73	-	-	-	-	-	709.70	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	5	-	
<b>Comprehensive Agrarian Reform Program - Irrigation Componet (CARP-IC)</b>	<b>10,000.00</b>	<b>8,833.73</b>	<b>10,000.00</b>	-	<b>88</b>	<b>24</b>	-	<b>0.884</b>	<b>-</b>	<b>1</b>	-	<b>8,833.73</b>	<b>10,000.00</b>	-	<b>30</b>	<b>24</b>	-	<b>0.88</b>	<b>-</b>	<b>1</b>	<b>100.00</b>	<b>100.00</b>	-	<b>2</b>	<b>2</b>	<b>2</b>	
<b>Total for REGION 02</b>	<b>871,100.00</b>	<b>799,616.02</b>	<b>855,149.07</b>	<b>433</b>	<b>1,284</b>	<b>819</b>	<b>93,267.28</b>	<b>11,237</b>	<b>19,429</b>	<b>38</b>	<b>6.35</b>	<b>275,366.24</b>	<b>202,245.64</b>	<b>30</b>	<b>134</b>	<b>426</b>	-	<b>1.17</b>	<b>1.96</b>	<b>6</b>	<b>34.44</b>	<b>23.22</b>	<b>95</b>	<b>29</b>	<b>135</b>	<b>129</b>	
<b>Exclusive of Pasa SRIP, CARP-IC</b>	<b>844,615.00</b>	<b>789,722.10</b>	<b>838,105.07</b>	<b>433</b>	<b>1,196</b>	<b>795</b>	<b>93,267.28</b>	<b>10,353</b>	<b>19,429</b>	<b>37</b>	<b>6.35</b>	<b>266,493.17</b>	<b>191,634.05</b>	<b>30</b>	<b>104</b>	<b>402</b>	-	<b>0.29</b>	<b>1.96</b>	<b>5</b>	<b>33.75</b>	<b>22.69</b>	<b>94</b>	<b>27</b>	<b>132</b>	<b>126</b>	
<b>SMD/Operations Department - Monitored Project</b>	<b>639,591.00</b>	<b>600,574.01</b>	<b>639,196.00</b>	<b>433</b>	<b>1,196</b>	<b>795</b>	<b>93,267.28</b>	<b>10.35</b>	<b>19.43</b>	<b>37</b>	<b>6.35</b>	<b>226,913.74</b>	<b>168,090.51</b>	<b>30</b>	<b>104</b>	<b>402</b>	-	<b>0.29</b>	<b>2</b>	<b>5</b>	<b>37.78</b>	<b>26.28</b>	<b>91</b>	<b>27</b>	<b>129</b>	<b>123</b>	
<b>CMD/Engineering Department - Monitored Project (Nassiping PIP, Dabubu RIP, Dibuluan RIP)</b>	<b>205,024.00</b>	<b>189,148.08</b>	<b>198,909.07</b>	-	-	-	-	-	-	-	-	<b>39,579.43</b>	<b>23,543.54</b>	-	-	-	-	-	-	<b>20.93</b>	<b>11.48</b>	<b>3</b>	-	<b>3</b>	<b>3</b>		

**CY-2016 Status of Project Accomplishments**

As of September 15, 2016

**National Irrigation Administration - Region 02**

FUND SOURCE / PROVINCE / Name of Projects	Location	District	Allocation (P'000)	Direct Cost (civil works)	Releases SAA	Target							Accomplishment										Status of Accompl.		Remarks	No. of Projects / POW					
						Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Value	Expenses	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Phy. (%)		Fin.	No. of On-going Projects	No. Comple- ted Projects	Total No. of Projects	With ASA Release	
						New	Restore	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struc.	Gravel Road (Km)			New	Rest'd	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struc.	Gravel Road (Km)								
<b>National Irrigation Projects (NIP)</b>																															
<b>CAGAYAN</b>																															
Nassiping PIP	Gattaran	I	95,000.00	90,888.11	95,000.00	-	-	-	-	-	-	-	27,611.81	15,285.50	-	-	-	-	-	-	-	-	-	-	30.38	16.09	Package # 1 suspended, Package 2 on going construction, project facilities completed.	1	-	1	1
<b>Sub-Total CAGAYAN</b>			<b>95,000.00</b>	<b>90,888.11</b>	<b>95,000.00</b>	-	-	-	-	-	-	-	<b>27,611.81</b>	<b>15,285.50</b>	-	-	-	-	-	-	-	-	-	<b>30.38</b>	<b>16.09</b>	-	<b>1</b>	-	<b>1</b>	<b>1</b>	
<b>ISABELA</b>																															
Adapting to Climate Change Impact Through the Construction of Water Impounding Facilities in the Philippines (Pasa SRIP), Isabela	Ilagan	I	16,485.00	1,060.19	7,044.00	-	-	-	-	-	-	-	39.33	611.59	-	-	-	-	-	-	-	-	-	3.71	3.71	Partial SAA just received	1	-	1	1	
Dabubu Irrigation Project	Jones	IV	22,175.00	19,889.39	21,089.00	-	-	-	-	-	-	-	10,570.82	8,073.56	-	-	-	-	-	-	-	-	-	53.15	36.41	Project on going	1	-	1	1	
Dibuluan Irrigation Project	San Agustin	IV	87,849.00	78,370.58	82,820.07	-	-	-	-	-	-	-	1,396.80	184.48	-	-	-	-	-	-	-	-	-	1.78	0.21	Project on going	1	-	1	1	
<b>Sub-Total ISABELA</b>			<b>126,509.00</b>	<b>99,320.16</b>	<b>110,953.07</b>	-	-	-	-	-	-	-	<b>12,006.95</b>	<b>8,869.64</b>	-	-	-	-	-	-	-	-	-	<b>12.09</b>	<b>7.01</b>	-	<b>3</b>	-	<b>3</b>	<b>3</b>	
<b>Total NIP</b>			<b>221,509.00</b>	<b>190,208.28</b>	<b>205,953.07</b>	-	-	-	-	-	-	-	<b>39,618.76</b>	<b>24,155.14</b>	-	-	-	-	-	-	-	-	-	<b>20.83</b>	<b>10.90</b>	-	<b>4</b>	-	<b>4</b>	<b>4</b>	
<b>Exclusive of Pasa SRIP</b>			<b>205,024.00</b>	<b>189,148.08</b>	<b>198,909.07</b>	-	-	-	-	-	-	-	<b>39,579.43</b>	<b>23,543.54</b>	-	-	-	-	-	-	-	-	-	<b>20.93</b>	<b>11.48</b>	-	<b>3</b>	-	<b>3</b>	<b>3</b>	

**CY-2016 Status of Project Accomplishments**

As of September 15, 2016

**National Irrigation Administration - Region 02**

FUND SOURCE / PROVINCE / Name of Projects	Location	District	Allocation (P'000)	Direct Cost (civil works)	Releases SAA	Target								Accomplishment										Status of Accompl.		Remarks	No. of Projects / POW							
						Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Value	Expenses	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Phy. (%)	Fin.		No. of On-going Projects	No. Completed Projects	Total No. of Projects	With ASA Release				
						New	Restore	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struc.	Gravel Road (Km)			New	Rest'd	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struc.	Gravel Road (Km)											
<b>Climate Change Adaptation Woks (CCAW)</b>																																		
<b>CAGAYAN</b>																																		
Magapit Pump Irrigation System	Camalaniugan	I	16,286.00	15,797.35	16,286.00	-	-	-	-	-	-	-	-	13,056.51	13,460.38	-	-	-	-	-	-	-	-	-	-	-	-	82.65	82.65	Ongoing (floating and sluice gates delivered and ready for installation)	1	-	1	1
<b>Sub-Total CAGAYAN</b>			<b>16,286.00</b>	<b>15,797.35</b>	<b>16,286.00</b>	-	-	-	-	-	-	-	-	<b>13,056.51</b>	<b>13,460.38</b>	-	-	-	-	-	-	-	-	-	-	-	<b>82.65</b>	<b>82.65</b>	-	<b>1</b>	-	<b>1</b>	<b>1</b>	
<b>Total CCAW</b>			<b>16,286.00</b>	<b>15,797.35</b>	<b>16,286.00</b>	-	-	-	-	-	-	-	-	<b>13,056.51</b>	<b>13,460.38</b>	-	-	-	-	-	-	-	-	-	-	-	<b>82.65</b>	<b>82.65</b>	-	<b>1</b>	-	<b>1</b>	<b>1</b>	

**CY-2016 Status of Project Accomplishments**  
**As of September 15, 2016**

**National Irrigation Administration - Region 02**

FUND SOURCE / PROVINCE / Name of Projects	Location	District	Allocation (P'000)	Direct Cost (civil works)	Releases		Target						Accomplishment								Status of Accompl.		Remarks	No. of Projects / POW			With ASA Release						
					SAA	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works			Value	Expenses	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works			Phy. (%)		Fin.	No. of On-going Projects	No. Completed Projects		Total No. of Projects					
						New	Restore	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struc.			Gravel Road (Km)	New	Rest'd		Rehab	Canals (Km)	Canal CHB Lined (Km)								No. of Struc.	Gravel Road (Km)			
<b>NIS Extension Projects (NIS Extension)</b>			-	-																													
<b>CAGAYAN</b>			-	-																													
Magapit PIS Extension Project	Buguey	I	80,000.00	73,122.34	80,000.00	-	-	-	-	-	-	-	-	2,149.80	12,000.00	-	-	-	-	-	-	-	-	-	2.94	15.00	Monsoon rains affected the project area. Just started.	1	-	1	1		
<b>Sub-Total CAGAYAN</b>			<b>80,000.00</b>	<b>73,122.34</b>	<b>80,000.00</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>2,149.80</b>	<b>#####</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>2.94</b>	<b>15.00</b>	<b>-</b>	<b>1</b>	<b>-</b>	<b>1</b>	<b>1</b>	<b>1</b>		
<b>Total NIS Extension</b>			<b>80,000.00</b>	<b>73,122.34</b>	<b>80,000.00</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>2,149.80</b>	<b>12,000.00</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>2.94</b>	<b>15.00</b>	<b>-</b>	<b>1</b>	<b>-</b>	<b>1</b>	<b>1</b>	<b>1</b>		

**CY-2016 Status of Project Accomplishments**

As of September 15, 2016

National Irrigation Administration - Region 02

FUND SOURCE / PROVINCE / Name of Projects	Location	District	Allocation	Direct Cost (civil works)	Releases SAA	Target								Accomplishment								Status of Accompl.		Remarks	No. of Projects / POW							
						Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Value	Expenses	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works					Phy. (%)	Fin.	No. of On-going Projects	No. Completed Projects	Total No. of Projects	With ASA Release		
						New	Restore	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struc.	Gravel Road (Km)			New	Rest'd	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struc.	Gravel Road (Km)									
						(P'000)																										
<b>CIS Extension Projects (CIS Extension)</b>																																
<b>CAGAYAN</b>																																
Baran SWIS	Ballesteros	II	10,000.00	9,479.81	10,000.00	10	-	-	-	-	-	-	-	528.97	1,500.00	-	-	-	-	-	-	-	-	-	-	5.58	15.00	Just started	1	-	1	1
Liwan SWIS	Enrile	III	7,500.00	7,052.09	7,500.00	30	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	ASA just received	1	-	1	1	
<b>Sub-Total CAGAYAN</b>			<b>17,500.00</b>	<b>16,531.90</b>	<b>17,500.00</b>	<b>40</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>528.97</b>	<b>1,500.00</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>3.20</b>	<b>8.57</b>	<b>-</b>	<b>2</b>	<b>-</b>	<b>2</b>	<b>2</b>
<b>QUIRINO</b>																																
Divisoria Norte SWIS	Maddela	lone	4,600.00	4,279.51	4,600.00	20	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Not yet started, scope of work of the project are revised due to institutional concerns.	-	-	1	1	
Dumanisi CIS	Diffun	lone	3,450.00	3,210.35	3,450.00	15	-	-	-	-	-	-	-	1,566.45	562.55	-	-	-	-	-	-	-	-	-	-	48.79	16.31	Contract works ongoing	1	-	1	1
Tungcab Dumabato	Maddela	lone	2,200.00	2,049.69	2,200.00	2	-	-	-	-	-	-	-	1,753.25	388.76	-	-	-	-	-	-	-	-	-	-	85.54	17.67	Contract works ongoing	1	-	1	1
<b>Sub-Total QUIRINO</b>			<b>10,250.00</b>	<b>9,539.55</b>	<b>10,250.00</b>	<b>37</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>3,319.70</b>	<b>951.31</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>34.80</b>	<b>9.28</b>	<b>-</b>	<b>2</b>	<b>-</b>	<b>3</b>	<b>3</b>
<b>NUEVA VIZCAYA</b>																																
Amococan-Bansing CIS Extension	Bayombong	lone	6,000.00	5,644.12	6,000.00	20	-	-	-	-	-	-	-	3,000.00	-	-	-	-	-	-	-	-	-	-	-	53.15	-	Ongoing.	1	-	1	1
Byged CIS Extension Project	Dupax del Norte	lone	2,500.00	2,350.10	2,500.00	7	-	-	-	-	-	-	-	2,350.10	1,350.00	-	-	-	-	-	-	-	-	-	100.00	54.00	Completed	-	1	1	1	
Punit CIS Extension Project	Ambaguio	lone	1,840.00	1,729.98	1,840.00	5	-	-	-	-	-	-	-	1,140.80	810.89	-	-	-	-	-	-	-	-	-	-	65.94	44.07	Ongoing.	1	-	1	1
<b>Sub-Total NUEVA VIZCAYA</b>			<b>10,340.00</b>	<b>9,724.20</b>	<b>10,340.00</b>	<b>32</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>6,490.90</b>	<b>2,160.89</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>66.75</b>	<b>20.90</b>	<b>-</b>	<b>2</b>	<b>1.00</b>	<b>3</b>	<b>3</b>
<b>Total CIS Extension</b>			<b>38,090.00</b>	<b>35,795.64</b>	<b>38,090.00</b>	<b>109</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>10,339.58</b>	<b>4,612.19</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>28.89</b>	<b>12.11</b>	<b>-</b>	<b>6</b>	<b>1.00</b>	<b>8</b>	<b>8</b>

**CY-2016 Status of Project Accomplishments**

**As of September 15, 2016**

**National Irrigation Administration - Region 02**

FUND SOURCE / PROVINCE / Name of Projects	Location	District	Allocation	Direct Cost (civil works)	Releases	Target								Accomplishment								Status of Accompl.		Remarks	No. of Projects / POW			With ASA Release					
						SAA	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Value	Expenses	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Phy. (%)	Fin. (%)	No. of On-going Projects		No. Completed Projects	Total No. of Projects			
							New	Restore	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struc.	Gravel Road (Km)			New	Rest'd	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struc.								Gravel Road (Km)		
																																Canals (Km)	Canal CHB Lined (Km)
<b>Small Irrigation Project (SIP)</b>																																	
<b>BATANES</b>																																	
Arlak/ San Antonio Rain Collector	Itbayat	Ione	2,000.00	1,863.45	2,000.00	2	-	-	-	-	-	-	-	1,863.45	2,000.00	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed	-	1	1	1
Chatuan RC	Basco	Ione	2,000.00	1,863.45	2,000.00	2	-	-	-	-	-	-	-	-	300.00	-	-	-	-	-	-	-	-	-	-	-	15.00	-	ASA just received. NTP just served	1	-	1	1
Chavayan RC	Sablang	Ione	2,000.00	1,863.45	2,000.00	2	-	-	-	-	-	-	-	-	300.00	-	-	-	-	-	-	-	-	-	-	-	15.00	-	ASA just received. NTP just served	1	-	1	1
Harung RC	Uyugan	Ione	2,000.00	1,863.45	2,000.00	2	-	-	-	-	-	-	-	-	300.00	-	-	-	-	-	-	-	-	-	-	-	15.00	-	ASA just received. NTP just served	1	-	1	1
Jatto RC	Uyugan	Ione	2,000.00	1,863.45	2,000.00	2	-	-	-	-	-	-	-	-	300.00	-	-	-	-	-	-	-	-	-	-	-	15.00	-	ASA just received. NTP just served	1	-	1	1
Kaumbakan RC	Mahatao	Ione	2,000.00	1,863.45	2,000.00	2	-	-	-	-	-	-	-	-	300.00	-	-	-	-	-	-	-	-	-	-	-	15.00	-	ASA just received. NTP just served	1	-	1	1
Morong RC	Sablang	Ione	2,000.00	1,863.45	2,000.00	3	-	-	-	-	-	-	-	-	300.00	-	-	-	-	-	-	-	-	-	-	-	15.00	-	ASA just received. NTP just served	1	-	1	1
Savidug RC	Sablang	Ione	2,000.00	1,863.45	2,000.00	2	-	-	-	-	-	-	-	-	300.00	-	-	-	-	-	-	-	-	-	-	-	15.00	-	ASA just received. NTP just served	1	-	1	1
<b>Sub-Total BATANES</b>			<b>16,000.00</b>	<b>14,907.57</b>	<b>16,000.00</b>	<b>17</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>1,863.45</b>	<b>4,100.00</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>12.50</b>	<b>25.63</b>	<b>-</b>	<b>7</b>	<b>1.00</b>	<b>8</b>	<b>8</b>
<b>CAGAYAN</b>																																	
Laltong SWIP	Sla Praxedes	II	15,000.00	14,152.02	15,000.00	15	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	ASA just received. NTP just served	1	-	1	1
<b>Sub-Total CAGAYAN</b>			<b>15,000.00</b>	<b>14,152.02</b>	<b>15,000.00</b>	<b>15</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>1</b>	<b>-</b>	<b>1</b>	<b>1</b>	

**CY-2016 Status of Project Accomplishments**

**As of September 15, 2016**

**National Irrigation Administration - Region 02**

FUND SOURCE / PROVINCE / Name of Projects	Location	District	Allocation	Direct Cost (civil works)	Releases	Target								Accomplishment								Status of Accompl.		Remarks	No. of On-going Projects			
						SAA	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Value	Expenses	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works					Phy. (%)	Fin.	
							New	Restore	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struct.	Gravel Road (Km)			New	Rest'd	Rehab		Canals (Km)	Canal LTB Lined (Km)	No. of Struct.					Gravel Road (Km)
<b>ISABELA</b>				-																								
SINALUGAN CPIP	ANGADANAN	III	10,000.00	8,846.18	10,000.00	-	-	-	-	-	-	-	560.00	537.75	-	-	-	-	-	-	-	-	-	-	6.33	5.38	SAA just received. Just started. Equipments and personnel just mobilized	1
MASAYA SUR CIS	SAN AGUSTIN	IV	10,000.00	9,439.97	10,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	For award and issuance of NTP. SAA just received.	1
<b>Sub-Total ISABELA</b>			<b>20,000.00</b>	<b>18,286.15</b>	<b>20,000.00</b>	-	-	-	-	-	-	-	<b>560.00</b>	<b>537.75</b>	-	-	-	-	-	-	-	-	-	<b>3.06</b>	<b>2.69</b>	-	<b>2</b>	
<b>QUIRINO</b>				-																								
Manglad PIP (Phase III)	Maddela	lone	22,500.00	21,044.14	22,500.00	100	-	-	-	-	-	-	10,357.09	3,631.49	-	-	-	-	-	-	-	-	-	49.22	16.14	Contract works on going.	1	
<b>Sub-Total QUIRINO</b>			<b>22,500.00</b>	<b>21,044.14</b>	<b>22,500.00</b>	<b>100</b>	-	-	-	-	-	-	<b>#####</b>	<b>3,631.49</b>	-	-	-	-	-	-	-	-	-	<b>49.22</b>	<b>16.14</b>	-	<b>1</b>	
<b>NUEVA VIZCAYA</b>				-																								
Acasia SIP	Sta. Fe	lone	2,770.00	2,481.98	2,770.00	15	-	-	-	-	-	-	2,770.00	1,647.32	-	-	-	-	-	-	-	-	-	111.60	59.47	Ongoing	1	
Adew SIP Ph.1&2	Dupax del Sur	lone	5,530.00	5,162.87	5,530.00	30	-	-	-	-	-	-	3,318.00	829.50	-	-	-	-	-	-	-	-	-	64.27	15.00	Ongoing	1	
Puswak-Domang SIP	Bayombong	lone	3,000.00	2,714.17	3,000.00	15	-	-	-	-	-	-	1,920.00	1,426.50	-	-	-	-	-	-	-	-	-	70.74	47.55	Ongoing	1	
<b>Sub-Total NUEVA VIZCAYA</b>			<b>11,300.00</b>	<b>10,359.02</b>	<b>11,300.00</b>	<b>60</b>	-	-	-	-	-	-	<b>8,008.00</b>	<b>3,903.32</b>	-	-	-	-	-	-	-	-	-	<b>77.30</b>	<b>34.54</b>	-	<b>3</b>	
<b>Total SIP</b>			<b>84,800.00</b>	<b>78,748.91</b>	<b>84,800.00</b>	<b>192</b>	-	-	-	-	-	-	<b>20,788.54</b>	<b>12,172.56</b>	-	-	-	-	-	-	-	-	-	<b>26.40</b>	<b>14.35</b>	-	<b>14</b>	



**CY-2016 Status of Project Accomplishments**

As of September 15, 2016

National Irrigation Administration - Region 02

FUND SOURCE / PROVINCE / Name of Projects	Location	District	Allocation	Direct Cost (civil works)	Releases	Target								Accomplishment								Status of Accompl.		Remarks	No. of Projects / POW			With ASA Release							
						SAA	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Value	Expenses	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Phy.	Fin.	No. of On-going Projects		No. Completed Projects	Total No. of Projects					
							New	Restore	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struct.	Gravel Road (Km)			New	Rest'd	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struct.								Gravel Road (Km)				
																																%			
(P'000)	(P'000)	(P'000)	(P'000)	(P'000)	(P'000)	(P'000)	(P'000)	(P'000)	(P'000)	(P'000)	(P'000)	(P'000)	(P'000)	(P'000)	(P'000)	(P'000)	(P'000)	(P'000)	(P'000)	(P'000)	(P'000)	(P'000)	(P'000)	(P'000)	(P'000)	(P'000)									
<b>Establishment of Groundwater Pump Irrigation Project (EGPIP)</b>				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
<b>CAGAYAN</b>				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Intal Hacienda PIP	Baggao	I	125.00	118.75	125.00	3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed (pump engines delivered)	-	-	1	1	1		
Naddungan PIP	Gattaran	I	125.00	118.75	125.00	3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed (pump engines delivered)	-	-	1	1	1		
Taguntungan PIP	Baggao	I	125.00	118.75	125.00	3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed (pump engines delivered)	-	-	1	1	1		
Centro Norte PIP	Sto. Nino	II	250.00	237.50	250.00	6	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed (pump engines delivered)	-	-	1	1	1		
<b>Sub-Total CAGAYAN</b>			<b>625.00</b>	<b>593.75</b>	<b>625.00</b>	<b>15</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>100.00</b>	<b>100.00</b>		<b>-</b>	<b>-</b>	<b>4.00</b>	<b>4</b>	<b>4</b>	<b>4</b>		
<b>ISABELA</b>				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Cabisera 25& 27 PIP	Ilagan	I	960.00	917.14	960.00	10	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	43.96	42.00	Ongoing	1	-	1	1	1		
Bulanguin IA PIP	Sto. Tomas	I	240.00	228.00	240.00	3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	39.30	37.33	Ongoing	1	-	1	1	1		
Camasi (TIS)	Tumauini	I	240.00	228.61	240.00	3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	39.19	37.33	Ongoing	1	-	1	1	1		
Countryside MPC PIP	Delfin Albano	I	240.00	228.10	240.00	3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	39.28	37.33	Ongoing	1	-	1	1	1		
Sisim Alto (TIS)	Tumauini	I	240.00	228.16	240.00	3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	39.27	37.33	Ongoing	1	-	1	1	1		
Masipi West PIP	Cabagan	I	480.00	457.18	480.00	5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	39.20	37.33	Ongoing	1	-	1	1	1		
Masipi East PIP	Cabagan	I	480.00	456.54	480.00	5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	39.25	37.33	Ongoing	1	-	1	1	1		
Epiphany MPC PIP	Quezon	II	1,440.00	1,369.84	1,440.00	15	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed	-	-	1	1	1		
Sinabaan PIP	Quirino	II	960.00	912.39	960.00	10	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	39.28	37.33	Ongoing	1	-	1	1	1		
Sinamar PIP	Roxas	II	480.00	456.82	480.00	6	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	37.33	Completed	-	-	1	1	1		
Casala Del Pilar PIP	San Mariano	II	480.00	456.20	480.00	6	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	39.28	37.33	Ongoing	1	-	1	1	1		
Bantug PIP	Angadanan	III	960.00	912.01	960.00	10	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	39.30	37.33	Ongoing	1	-	1	1	1		
Gappal PIP	Cauayan	III	215.00	204.28	215.00	2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	43.86	41.67	Ongoing	1	-	1	1	1		
Bannawag PIP	Jones	IV	480.00	456.00	480.00	6	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	39.30	37.33	Ongoing	1	-	1	1	1		
Dicamay PIP	Jones	IV	480.00	457.18	480.00	5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	39.20	37.33	Ongoing	1	-	1	1	1		
Capipirawan PIP	Cordon	IV	480.00	456.58	480.00	5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	39.25	37.33	Ongoing	1	-	1	1	1		
Aburao PIP	Jones	IV	480.00	455.98	480.00	5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	39.30	37.33	Ongoing	1	-	1	1	1		
<b>Sub-Total ISABELA</b>			<b>9,335.00</b>	<b>8,880.99</b>	<b>9,335.00</b>	<b>102</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>52.35</b>	<b>47.58</b>		<b>-</b>	<b>15</b>	<b>2.00</b>	<b>17</b>	<b>17</b>			
<b> NUEVA VIZCAYA</b>				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Allawan PIP	Dupax del Sur	lone	130.00	123.59	130.00	3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed	-	-	1	1	1		
Nanguyatan PIP	Villaverde	lone	250.00	246.30	250.00	6	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed	-	-	1	1	1		
Sawmill IP	Villaverde	lone	250.00	246.30	250.00	6	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed	-	-	1	1	1		
<b>Sub-Total NUEVA VIZCAYA</b>			<b>630.00</b>	<b>616.19</b>	<b>630.00</b>	<b>15</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>100.00</b>	<b>100.00</b>		<b>-</b>	<b>-</b>	<b>3</b>	<b>3</b>	<b>3</b>	<b>3</b>		
<b>Total EGPIP</b>			<b>10,590.00</b>	<b>10,090.93</b>	<b>10,590.00</b>	<b>132</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>58.06</b>	<b>53.79</b>		<b>-</b>	<b>15</b>	<b>9</b>	<b>24</b>	<b>24</b>			

**CY-2016 Status of Project Accomplishments**

**As of September 15, 2016**

**National Irrigation Administration - Region 02**

FUND SOURCE / PROVINCE / Name of Projects	Location	District	Allocation	Direct Cost (civil works)	Releases	Target							Accomplishment							Status of Accomplishment		Remarks	No. of Projects / POW			With ASA Release										
						SAA	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Value	Expenses	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Phy. (%)		Fin.	No. of On-going Projects	No. Completed Projects	Total No. of Projects						
							New	Restore	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struc.	Gravel Road (Km)			New	Rest'd	Rehab		Canals (Km)		Canal CHB Lined (Km)	No. of Struc.							Gravel Road (Km)					
																																Phy. (%)		Fin.		
<b>Repair/Rehab/Restoration of Existing NIS (RRRENIS)</b>				-																																
<b>CAGAYAN</b>																																				
Iguig-alcala-Amulong PIS	Alcala	I	15,400.00	14,699.19	15,400.00	-	40	-	-	-	-	-	11,086.13	11,188.10	-	-	-	-	-	-	-	-	-	-	75.42	72.65	Ongoing	1	-	1	1					
Pamplona Pump Irrigation System	Pamplona	II	10,500.00	9,751.67	10,500.00	-	-	-	-	1.406	2.00	-	1,462.75	1,575.00	-	-	-	-	-	-	-	-	-	-	15.00	15.00	Unworkable project site due to unfavorable weather condition. Project suspended.	1	-	1	1					
Solana PIS	Solana	III	25,000.00	24,038.99	25,000.00	-	-	-	-	7.45	2.840	1.00	6.35	4,807.80	3,750.00	-	-	-	-	-	-	-	-	-	20.00	15.00	Just started. ASA just received	1	-	1	1					
<b>Sub-Total CAGAYAN</b>			<b>50,900.00</b>	<b>48,489.84</b>	<b>50,900.00</b>	<b>-</b>	<b>40</b>	<b>-</b>	<b>-</b>	<b>7.450</b>	<b>4.246</b>	<b>3</b>	<b>6.346</b>	<b>17,356.68</b>	<b>16,513.10</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>35.79</b>	<b>32.44</b>	<b>-</b>	<b>3</b>	<b>-</b>	<b>3</b>	<b>3</b>					
<b>Total RRRENIS</b>			<b>50,900.00</b>	<b>48,489.84</b>	<b>50,900.00</b>	<b>-</b>	<b>40</b>	<b>-</b>	<b>-</b>	<b>7.450</b>	<b>4.246</b>	<b>3</b>	<b>6.346</b>	<b>17,356.68</b>	<b>16,513.10</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>35.79</b>	<b>32.44</b>	<b>-</b>	<b>3</b>	<b>-</b>	<b>3</b>	<b>3</b>					
<b>Repair/Rehab/Restoration of Existing NIS (RRRENIS) - Realignment</b>				-																																
<b>CAGAYAN</b>																																				
East Apayao Abulong IS	Allacapan	II	15,000.00	13,448.97	15,000.00	-	50	-	-	-	-	-	2,017.35	2,250.00	-	-	-	-	-	-	-	-	-	-	15.00	15.00	ASA just received. Just started	1	-	1	1					
Solana Pump Irrigation System	Solana	III	6,800.00	6,545.87	6,800.00	-	20	-	-	-	-	-	3,320.07	3,448.96	-	-	-	-	-	-	-	-	-	-	50.72	50.72	Project suspended due to ongoing water delivery.	1	-	1	1					
Iguig-Alcala-Amulong Pump Irrigation System	Iguig	III	15,000.00	14,289.06	15,000.00	-	40	-	-	-	-	-	9,365.05	9,831.00	-	-	-	-	-	-	-	-	-	-	65.54	65.54	Project suspended. Project site unworkable.	1	-	1	1					
Pinacanauan RIS	Peñablanca	III	15,000.00	14,151.88	15,000.00	-	40	-	-	-	-	-	728.63	-	-	-	-	-	-	-	-	-	-	-	5.15	-	Namabbalan CPIS. Just started. ASA just received.	1	-	1	1					
<b>Sub-Total CAGAYAN</b>			<b>51,800.00</b>	<b>48,435.78</b>	<b>51,800.00</b>	<b>-</b>	<b>150</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>15,431.09</b>	<b>15,529.96</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>31.86</b>	<b>29.98</b>	<b>-</b>	<b>4</b>	<b>-</b>	<b>4</b>	<b>4</b>					
<b>ISABELA</b>																																				
San Pablo-Cabagan Irrigation System	Cabagan, San Pablo	I	10,000.00	9,605.89	10,000.00	-	10	-	-	-	-	-	-	115.56	-	-	-	-	-	-	-	-	-	-	1.16	1.16	ASA just received	1	-	1	1					
Tumauni Irrigation System	Tumauni	I	10,000.00	9,607.04	10,000.00	-	30	-	-	-	-	-	4,300.00	760.56	-	-	-	-	-	-	-	-	-	-	44.76	7.61	Ongoing	1	-	1	1					
Mallig River Irrigation System	Mallig	II	10,000.00	9,359.38	10,000.00	-	50	-	-	-	-	-	3,330.00	23.60	-	-	-	-	-	-	-	-	-	-	35.58	0.24	ASA just received, Project Ongoing	1	-	1	1					
<b>Sub-Total ISABELA</b>			<b>30,000.00</b>	<b>28,572.30</b>	<b>30,000.00</b>	<b>-</b>	<b>90</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>7,630.00</b>	<b>899.72</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>26.70</b>	<b>3.00</b>	<b>-</b>	<b>3</b>	<b>-</b>	<b>3</b>	<b>3</b>					
<b>QUIRINO</b>																																				
Addalam River Irrigation System (ADRIIS)	Saguday	Ione	3,000.00	2,851.21	3,000.00	-	-	100	-	-	0.359	-	2,851.21	2,834.04	-	-	100	-	-	0.36	-	-	-	-	100.00	94.47	Completed	-	1	1	1					
<b>Sub-Total QUIRINO</b>			<b>3,000.00</b>	<b>2,851.21</b>	<b>3,000.00</b>	<b>-</b>	<b>-</b>	<b>100</b>	<b>-</b>	<b>-</b>	<b>0.359</b>	<b>-</b>	<b>2,851.21</b>	<b>2,834.04</b>	<b>-</b>	<b>-</b>	<b>100</b>	<b>-</b>	<b>-</b>	<b>0.36</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>100.00</b>	<b>94.47</b>	<b>-</b>	<b>-</b>	<b>1.00</b>	<b>1</b>	<b>1</b>	<b>1</b>				
<b>Total RRRENIS - Realignment</b>			<b>84,800.00</b>	<b>79,859.28</b>	<b>84,800.00</b>	<b>-</b>	<b>240</b>	<b>100</b>	<b>-</b>	<b>-</b>	<b>0.359</b>	<b>-</b>	<b>25,912.29</b>	<b>19,263.73</b>	<b>-</b>	<b>-</b>	<b>100</b>	<b>-</b>	<b>-</b>	<b>0.36</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>32.45</b>	<b>22.72</b>	<b>-</b>	<b>7</b>	<b>1.00</b>	<b>8</b>	<b>8</b>					
<b>Total RRRENIS (inclusive of Realignment)</b>			<b>135,700.00</b>	<b>128,349.12</b>	<b>135,700.00</b>	<b>-</b>	<b>280</b>	<b>100</b>	<b>-</b>	<b>7.450</b>	<b>4.605</b>	<b>3</b>	<b>6.346</b>	<b>43,268.97</b>	<b>35,776.83</b>	<b>-</b>	<b>-</b>	<b>100</b>	<b>-</b>	<b>-</b>	<b>0.36</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>33.71</b>	<b>26.36</b>	<b>-</b>	<b>10</b>	<b>1.00</b>	<b>11</b>	<b>11</b>					

**CY-2016 Status of Project Accomplishments**  
**As of September 15, 2016**

**National Irrigation Administration - Region 02**

FUND SOURCE / PROVINCE / Name of Projects	Location	District	Allocation	Direct Cost (civil works) (P'000)	Releases SAA	Target								Accomplishment								Status of Accompl.		Remarks	No. of Projects / POW						
						Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Value	Expenses	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works					Phy. (%)	Fin. (%)	No. of On-going Projects	No. Completed Projects	Total No. of Projects		
						New	Restore	Rehab		Canals (Km)	Canal CHBLined (Km)	No. of Struc.	Gravel Road (Km)			New	Rest'd	Rehab		Canals (Km)	Canal CHBLined (Km)	No. of Struc.	Gravel Road (Km)								
<b>Repair/Rehab/Restoration of Existing CIS (RRRECIS)</b>																															
<b>CAGAYAN</b>																															
Bagunot SWIP	Baggao	I	5,600.00	5,308.68	5,600.00	-	50	-	-	-	-	-	796.30	840.00	-	-	-	-	-	-	-	-	-	-	-	15.00	15.00	Just started mobilizing needed equipment	1	-	1
Basao CIS	Gattaran	I	2,400.00	2,277.88	2,400.00	-	20	-	-	-	-	-	1,480.62	360.00	-	-	-	-	-	-	-	-	-	-	-	65.00	15.00	On going construction	1	-	1
Simpatuyo CIS	Sta. Teresita	I	2,000.00	1,893.70	2,000.00	-	20	-	-	-	-	-	865.42	300.00	-	-	-	-	-	-	-	-	-	-	-	45.70	15.00	On going construction	1	-	1
Arrap-Maraugug CIS	Sta. Ana	I	2,400.00	2,272.34	2,400.00	-	10	-	-	-	-	-	681.70	1,137.84	-	-	-	-	-	-	-	-	-	-	-	30.00	47.41	On going construction( FAW)	1	-	1
Diballo SWIS	Claveria	II	2,400.00	2,274.88	2,400.00	-	20	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Unworkable project site due to unfavorable weather condition.	1	-	1
Pinalayan CIS	Sta. Praxedes	II	3,000.00	2,843.60	3,000.00	-	20	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Unworkable project site due to unfavorable weather condition.	1	-	1
San Isidro CIS	Claveria	II	2,000.00	1,895.93	2,000.00	-	-	-	-	1.29	0.19	3.00	-	300.00	-	-	-	-	-	-	-	-	-	-	15.00	-	ASA just received	1	-	1	
Sidiran CIS	Sto. Nino	II	5,700.00	5,387.63	5,700.00	-	50	-	-	-	-	-	1,239.15	855.00	-	-	-	-	-	-	-	-	-	-	23.00	15.00	On going construction of chb lining and road crossing	1	-	1	
Cabasan CIS	Penablanca	III	4,000.00	3,779.53	4,000.00	-	30	-	-	-	-	-	2,222.36	2,180.00	-	-	-	-	-	-	-	-	-	-	58.80	54.50	On going construction	1	-	1	
<b>Sub-Total CAGAYAN</b>			<b>29,500.00</b>	<b>27,934.19</b>	<b>29,500.00</b>	<b>-</b>	<b>220</b>	<b>-</b>	<b>-</b>	<b>1.291</b>	<b>0.191</b>	<b>3</b>	<b>-</b>	<b>7,285.57</b>	<b>5,972.84</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>26.08</b>	<b>20.25</b>	<b>-</b>	<b>9</b>	<b>-</b>	<b>9</b>
<b>ISABELA</b>																															
Andayan CIS	Ilagan	I	3,000.00	2,818.79	3,000.00	-	-	50	-	-	-	-	2,818.79	2,905.09	-	-	50	-	-	-	-	-	-	-	-	100.00	96.84	Completed	-	1	1
Cabisera 25 & 27 CIS	Ilagan	I	3,000.00	2,824.21	3,000.00	-	-	50	-	-	-	-	2,824.21	1,913.34	-	-	50	-	-	-	-	-	-	-	-	100.00	63.78	Completed	-	1	1
Casilagan-Balacong CIS	Ilagan	I	2,100.00	1,968.72	2,100.00	-	20	-	-	-	-	-	1,968.72	1,836.74	-	-	20	-	-	-	-	-	-	-	-	100.00	87.46	Completed	-	1	1
Palacian CIS	San Agustin	IV	3,600.00	3,405.56	3,600.00	-	45	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	ASA just received	-	-	1
Bannawag CIS	Jones	IV	1,000.00	947.38	1,000.00	-	10	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	ASA just received	-	-	1
<b>Sub-Total ISABELA</b>			<b>12,700.00</b>	<b>11,964.65</b>	<b>12,700.00</b>	<b>-</b>	<b>75</b>	<b>100</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>0.860</b>	<b>1</b>	<b>-</b>	<b>7,611.72</b>	<b>6,655.17</b>	<b>-</b>	<b>20</b>	<b>100</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>63.62</b>	<b>52.40</b>	<b>-</b>	<b>-</b>	<b>3</b>	<b>5</b>

**CY-2016 Status of Project Accomplishments**

**As of September 15, 2016**

**National Irrigation Administration - Region 02**

FUND SOURCE / PROVINCE / Name of Projects	Location	District	Allocation	Direct Cost (civil works) (P'000)	Releases SAA	Target								Accomplishment								Status of Accompl.		Remarks					
						Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Value	Expenses	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works					Phy. (%)	Fin.			
						New	Restore	Rehab		Canals (Km)	Canal CHBLined (Km)	No. of Struc.	Gravel Road (Km)			New	Rest'd	Rehab		Canals (Km)	Canal CTB lined (Km)	No. of Struc.	Gravel Road (Km)						
<b>QUIRINO</b>				-																									
Abbag Nalungtutan CIS	Nagtipunan	Ione	8,000.00	7,481.03	8,000.00	-	50	-	-	-	-	-	-	4,038.85	1,222.45	-	-	-	-	-	-	-	-	-	-	-	53.99	15.28	Contract works on going.
Dumanting CIS	Diffun	Ione	5,600.00	5,238.04	5,600.00	-	55	-	-	-	-	-	-	3,112.42	821.49	-	-	-	-	-	-	-	-	-	-	59.42	14.67	Progress of work affected by the change in scheme of project. Final design on process. Work under suspension.	
Cabaruan CIS EXT'N	Maddela	Ione	3,400.00	3,179.53	3,400.00	-	34	-	-	-	-	-	-	2,893.26	2,572.60	-	10	-	-	-	-	-	-	-	91.00	75.66	Contract works on going.		
<b>Sub-Total QUIRINO</b>			<b>17,000.00</b>	<b>15,898.59</b>	<b>17,000.00</b>	-	<b>139</b>	-	-	-	-	-	-	<b>10,044.53</b>	<b>4,616.54</b>	-	<b>10</b>	-	-	-	-	-	-	-	-	<b>63.18</b>	<b>27.16</b>	<b>-</b>	
<b>NUEVA VIZCAYA</b>				-																									
Dumayup CIS ph. 1	Bagabag	Ione	5,000.00	4,792.46	5,000.00	-	50	-	-	-	-	-	-	3,600.00	-	-	-	-	-	-	-	-	-	-	-	75.12	-	On-going. ASA just received.	
Calao-Labbunan CIS	Villaverde	Ione	4,560.00	4,315.60	4,560.00	-	40	-	-	-	-	-	-	4,315.60	-	-	30	-	-	-	-	-	-	-	-	100.00	-	Completed.	
Lobo CIS	Aritao	Ione	2,000.00	1,890.02	2,000.00	-	-	25	-	1.33	-	5.00	-	1,400.00	-	-	-	-	-	-	-	-	-	-	-	74.07	-	On-going. ASA just received.	
Lower San Leonardo	Bambang	Ione	4,610.00	4,358.93	4,610.00	-	-	144	-	-	0.74	-	-	4,358.93	-	-	-	144	-	-	0.74	-	-	-	-	100.00	-	Completed	
San Fabian CIS	Kayapa	Ione	5,000.00	4,726.75	5,000.00	-	-	43	-	0.29	-	3.00	-	4,726.75	5,000.00	-	-	43	-	0.29	-	3.00	-	-	-	100.00	100.00	Completed	
San Juan CIS	Solano	Ione	4,000.00	3,566.10	4,000.00	-	10	-	-	-	-	-	-	3,566.10	2,633.60	-	5	-	-	-	-	-	-	-	-	100.00	65.84	Completed	
Wacal CIS	Solano	Ione	3,500.00	3,309.27	3,500.00	-	25	-	-	-	-	-	-	2,275.00	-	-	-	-	-	-	-	-	-	-	-	68.75	-	On-going. ASA just received.	
<b>Sub-Total NUEVA VIZCAYA</b>			<b>28,670.00</b>	<b>26,959.13</b>	<b>28,670.00</b>	-	<b>125</b>	<b>212</b>	-	<b>1.612</b>	<b>0.743</b>	<b>8</b>	-	<b>24,242.38</b>	<b>7,633.60</b>	-	<b>35</b>	<b>187</b>	-	<b>0.29</b>	<b>0.74</b>	<b>3.00</b>	-	-	<b>89.92</b>	<b>26.63</b>	<b>-</b>		
<b>Total RRRECIS</b>			<b>87,870.00</b>	<b>82,756.56</b>	<b>87,870.00</b>	-	<b>559</b>	<b>312</b>	-	<b>2.903</b>	<b>1.794</b>	<b>12</b>	-	<b>49,184.19</b>	<b>24,878.15</b>	-	<b>65</b>	<b>287</b>	-	<b>0.29</b>	<b>1.60</b>	<b>4.00</b>	-	-	<b>59.43</b>	<b>28.31</b>	<b>-</b>		

**CY-2016 Status of Project Accomplishments**

**As of September 15, 2016**

**National Irrigation Administration - Region 02**

FUND SOURCE / PROVINCE / Name of Projects	Location	District	Allocation	Direct Cost (civil works)	Releases	Target								Accomplishment								Status of Accompl.		Remarks			
						SAA	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Value	Expenses	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Phy. (%)	Fin.	
							New	Restore	Rehab		Canals (Km)	Canal CHBLined (Km)	No. of Struc.	Gravel Road (Km)			New	Rest'd	Rehab		Canals (Km)	Canal CHBLined (Km)	No. of Struc.				Gravel Road (Km)
<b>Repair/Rehab/Restoration of Existing CIS (RRRECIS) - Realignment</b>																											
<b>BATANES</b>																											
Itbayat Integrated Irrigation System	Itbayat	Lone	15,000.00	14,218.01	15,000.00	-	-	-	-	-	-	-	8,525.12	8,994.00	-	-	-	-	-	-	-	-	59.96	59.96	On going		
<b>Sub-Total BATANES</b>			<b>15,000.00</b>	<b>14,218.01</b>	<b>15,000.00</b>	-	-	-	-	-	-	-	<b>8,525.12</b>	<b>8,994.00</b>	-	-	-	-	-	-	-	-	<b>59.96</b>	<b>59.96</b>	-		
<b>CAGAYAN</b>																											
MASI/Aridawen CIS	Sta. Teresita	I	20,000.00	19,026.07	20,000.00	-	100	-	-	-	-	-	10,711.68	11,260.00	-	-	-	-	-	-	-	-	56.30	56.30	Ongoing		
<b>Sub-Total CAGAYAN</b>			<b>20,000.00</b>	<b>19,026.07</b>	<b>20,000.00</b>	-	<b>100</b>	-	-	-	-	-	<b>10,711.68</b>	<b>11,260.00</b>	-	-	-	-	-	-	-	-	<b>56.30</b>	<b>56.30</b>	-		
<b>QUIRINO</b>																											
Mataddi I CIS	Nagtipunan	lone	5,750.00	5,393.14	5,750.00	-	15	-	-	-	-	-	2,719.24	22.67	-	-	-	-	-	-	-	-	50.42	0.39	Contract work suspended due to inaccessibility		
Cofcaville SWIS	Maddela	lone	6,000.00	5,610.42	6,000.00	-	30	-	-	-	-	-	3,063.68	964.05	-	-	-	-	-	-	-	-	54.61	16.07	Contract works on going.		
Ticcu Talup CIS	Diffun	lone	4,600.00	4,301.38	4,600.00	-	20	-	-	-	-	-	2,044.66	755.43	-	-	-	-	-	-	-	-	47.54	16.42	Progress of work affected by the change in scheme of project. Final design on process. Work under suspension		
Ifugao Village CIS	Diffun	lone	2,300.00	2,150.99	2,300.00	-	10	-	-	-	-	-	2,001.64	302.56	-	-	-	-	-	-	-	-	93.06	13.15	Contract works on going.		
Dumabel CIS	Aglipay	lone	2,300.00	2,152.07	2,300.00	-	10	-	-	-	-	-	1,260.13	361.37	-	-	-	-	-	-	-	-	58.55	15.71	Contract works on going.		
Dumalinono II CIS	Maddela	lone	2,000.00	1,870.26	2,000.00	-	8	-	-	-	-	-	1,769.75	345.52	-	-	-	-	-	-	-	-	94.63	17.28	Contract works on going.		
Diawe CIS	Aglipay	lone	5,000.00	4,716.08	5,000.00	-	42	-	-	-	-	-	1,079.97	866.18	-	-	-	-	-	-	-	-	22.90	17.32	Progress of work affected by the change in scheme of project. Final design on process. Contract work under suspension due to intervention of the Barangay		

**CY-2016 Status of Project Accomplishments**

**As of September 15, 2016**

**National Irrigation Administration - Region 02**

FUND SOURCE / PROVINCE / Name of Projects	Location	District	Allocation	Direct Cost (civil works)	Releases	Target								Accomplishment								Status of Accompl.		Remarks			
						SAA	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Value	Expenses	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Phy. (%)	Fin. (%)	
							New	Restore	Rehab		Canals (Km)	Canal CHBLined (Km)	No. of Struc.	Gravel Road (Km)			New	Rest'd	Rehab		Canals (Km)	Canal CHBLined (Km)	No. of Struc.				Gravel Road (Km)
Calaocan CIS	Cabarroguis	lone	2,300.00	2,152.47	2,300.00	-	10	-	-	-	-	-	-	1,409.79	396.69	-	-	-	-	-	-	-	-	65.50	17.25	Contract works on going.	
Anak CIS	Nagtipunan	lone	2,700.00	2,524.91	2,700.00	-	34	-	-	-	-	-	-	2,228.38	471.17	-	-	-	-	-	-	-	-	-	88.26	17.45	Contract works on going.
<b>Sub-Total QUIRINO</b>			<b>32,950.00</b>	<b>30,871.72</b>	<b>32,950.00</b>	-	<b>179</b>	-	-	-	-	-	-	<b>17,577.24</b>	<b>4,485.64</b>	-	-	-	-	-	-	-	-	<b>56.94</b>	<b>13.61</b>	-	
<b>NUEVA VIZCAYA</b>																											
Colocol CIS	Solano	lone	60,000.00	56,700.03	60,000.00	-	-	-	-	-	10.41	18	-	27,420.00	16,462.05	-	-	-	-	-	-	-	-	-	48.36	27.44	Ongoing
Calao Upland CIP	Sta. Fe	lone	10,000.00	9,400.39	10,000.00	-	-	-	-	-	-	-	-	5,841.00	5,432.00	-	-	-	-	-	-	-	-	-	62.14	54.32	Suspended due to ROW problem.
<b>Sub-Total NUEVA VIZCAYA</b>			<b>70,000.00</b>	<b>66,100.43</b>	<b>70,000.00</b>	-	-	-	-	-	<b>10.410</b>	<b>18</b>	-	<b>33,261.00</b>	<b>21,894.05</b>	-	-	-	-	-	-	-	-	-	<b>50.32</b>	<b>31.28</b>	-
<b>Total RRRECIS - Realignment</b>			<b>137,950.00</b>	<b>130,216.22</b>	<b>137,950.00</b>	-	<b>279</b>	-	-	-	<b>10.410</b>	<b>18</b>	-	<b>70,075.04</b>	<b>46,633.69</b>	-	-	-	-	-	-	-	-	-	<b>53.81</b>	<b>33.80</b>	-
<b>Total RRRECIS (inclusive of Realignment)</b>			<b>225,820.00</b>	<b>212,972.78</b>	<b>225,820.00</b>	-	<b>838</b>	<b>312</b>	-	<b>2.903</b>	<b>12.204</b>	<b>30</b>	-	<b>119,259.23</b>	<b>71,511.84</b>	-	<b>65</b>	<b>287</b>	-	<b>0.29</b>	<b>1.60</b>	<b>4.00</b>	-	<b>56.00</b>	<b>31.67</b>	-	

**CY-2016 Status of Project Accomplishments**

**As of September 15, 2016**

**National Irrigation Administration - Region 02**

FUND SOURCE / PROVINCE / Name of Projects	Location	District	Allocation	Direct Cost (civil works) (P'000)	Releases		Target						Accomplishment								Status of Accompl.		Remarks	No. of Projects / POW								
					SAA	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Value	Expenses	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Phy. (%)	Fin.	No. of On-going Projects	No. Completed Projects	Total No. of Projects	With ASA Release			
						New	Restore	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struct.	Gravel Road (Km)			New	Rest'd	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struct.								Gravel Road (Km)		
<b>Repair of Groundwater Pump Irrigation System (RGPIS)</b>																																
<b>CAGAYAN</b>																																
Abbeg PIP	Alcala	I	875.00	831.25	875.00	-	-	-	-	-	-	-	831.25	875.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed (pump engines delivered)	-	1	1	1	
Padecan PIP	Gattaran	I	500.00	475.00	500.00	-	-	-	-	-	-	-	475.00	500.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed (pump engines delivered)	-	1	1	1	
Aliug Norte PIP	Sto. Nino	II	1,875.00	1,781.25	1,875.00	-	-	-	-	-	-	-	1,781.25	1,875.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed (pump engines delivered)	-	1	1	1	
Bacring PIP	Amulung	III	1,875.00	1,781.25	1,875.00	-	30	-	-	-	-	-	1,781.25	1,875.00	-	30	-	-	-	-	-	-	-	-	100.00	100.00	Completed (pump engines delivered)	-	1	1	1	
Catawaran PIP	Amulung	III	875.00	831.25	875.00	-	-	-	-	-	-	-	831.25	875.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed (pump engines delivered)	-	1	1	1	
Palao PIP	Solana	III	1,875.00	1,781.25	1,875.00	-	-	-	-	-	-	-	1,781.25	1,875.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed (pump engines delivered)	-	1	1	1	
San Juan PIP	Tuao	III	500.00	475.00	500.00	-	9	-	-	-	-	-	475.00	500.00	-	9	-	-	-	-	-	-	-	-	100.00	100.00	Completed (pump engines delivered)	-	1	1	1	
<b>Sub-Total CAGAYAN</b>			<b>8,375.00</b>	<b>7,956.25</b>	<b>8,375.00</b>	-	<b>39</b>	-	-	-	-	-	<b>7,956.25</b>	<b>8,375.00</b>	-	<b>39</b>	-	-	-	-	-	-	-	-	<b>100.00</b>	<b>100.00</b>		-	-	<b>7.00</b>	<b>7</b>	<b>7</b>
<b>ISABELA</b>																																
Lalauanan PIP (TIS)	Tumauini	I	360.00	346.68	360.00	-	6	-	-	-	-	-	179.19	179.19	-	-	-	-	-	-	-	-	-	-	51.69	49.78	Ongoing	1	-	1	1	
Lanna (TIS)	Tumauini	I	180.00	172.62	180.00	-	3	-	-	-	-	-	89.60	89.60	-	-	-	-	-	-	-	-	-	-	51.90	49.78	Ongoing	1	-	1	1	
Namnama (TIS)	Tumauini	I	180.00	171.91	180.00	-	3	-	-	-	-	-	89.60	89.60	-	-	-	-	-	-	-	-	-	-	52.12	49.78	Ongoing	1	-	1	1	
Namnama IA PIP	Sto. Tomas	I	900.00	865.50	900.00	-	15	-	-	-	-	-	447.98	447.97	-	-	-	-	-	-	-	-	-	-	51.76	49.77	Ongoing	1	-	1	1	
Paragu (TIS)	Tumauini	I	180.00	172.15	180.00	-	3	-	-	-	-	-	89.60	89.60	-	-	-	-	-	-	-	-	-	-	52.05	49.78	Ongoing	1	-	1	1	
San Vicente (TIS)	Tumauini	I	540.00	519.30	540.00	-	9	-	-	-	-	-	268.79	268.79	-	-	-	-	-	-	-	-	-	-	51.76	49.78	Ongoing	1	-	1	1	
<b>Sub-Total ISABELA</b>			<b>2,340.00</b>	<b>2,248.16</b>	<b>2,340.00</b>	-	<b>39</b>	-	-	-	-	-	<b>1,164.75</b>	<b>1,164.74</b>	-	-	-	-	-	-	-	-	-	-	<b>51.81</b>	<b>49.78</b>		-	<b>6</b>	-	<b>6</b>	<b>6</b>
<b>Total RGPIS</b>			<b>10,715.00</b>	<b>10,204.41</b>	<b>10,715.00</b>	-	<b>78</b>	-	-	-	-	-	<b>9,121.00</b>	<b>9,539.74</b>	-	<b>39</b>	-	-	-	-	-	-	-	-	<b>89.38</b>	<b>89.03</b>		-	<b>6</b>	<b>7.00</b>	<b>13</b>	<b>13</b>

**CY-2016 Status of Project Accomplishments**

**As of September 15, 2016**

**National Irrigation Administration - Region 02**

FUND SOURCE / PROVINCE / Name of Projects	Location	District	Allocation	Direct Cost (civil works)	Releases		Target						Accomplishment								Status of Accompl.		Remarks	No. of Projects / POW						
					SAA	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Value	Expenses	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Phy. (%)	Fin. (%)	No. of On-going Projects	No. Completed Projects	Total No. of Projects	With ASA Release	
						New	Restore	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struc.	Gravel Road (Km)			New	Rest'd	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struc.								Gravel Road (Km)
<b>Balikatan Sagip Patubiq Program (BSPP)</b>																														
<b>NUEVA VIZCAYA</b>																														
Barukaya CIS	Bambang	lone	1,300.00	1,121.25	1,300.00	-	-	15	-	-	-	1.00	-	1,121.25	1,300.00	-	-	15	-	-	-	1.00	-	100.00	100.00	Completed	-	1	1	1
Caliat CIS	Quezon	lone	2,500.00	2,362.93	2,500.00	-	-	120	-	-	0.46	1.00	-	1,700.00	1,645.50	-	-	-	-	-	-	-	71.94	65.82	Suspended due to farming activities.	1	-	1	1	
Nalubbunan CIS	Quezon	lone	2,500.00	2,360.26	2,500.00	-	-	108	-	-	0.58	2.00	-	250.00	375.00	-	-	-	-	-	-	-	10.59	15.00	Suspended due to high level of water on the proposed protection works (revised POW due to IA resolution)	1	-	1	1	
Silap CIS	Solano	lone	6,000.00	5,494.12	6,000.00	-	-	140	-	-	1.58	-	-	-	-	-	-	-	-	-	-	-	-	-	Procurement on progress. ASA just received	-	-	1	1	
<b>Sub-Total NUEVA VIZCAYA</b>			<b>12,300.00</b>	<b>11,338.56</b>	<b>12,300.00</b>	-	-	<b>383</b>	-	-	<b>2.620</b>	<b>4</b>	-	<b>3,071.25</b>	<b>3,320.50</b>	-	-	<b>15.00</b>	-	-	-	<b>1.00</b>	-	<b>27.09</b>	<b>27.00</b>	-	<b>2</b>	<b>1.00</b>	<b>4</b>	<b>4</b>
<b>Total BSPP</b>			<b>12,300.00</b>	<b>11,338.56</b>	<b>12,300.00</b>	-	-	<b>383</b>	-	-	<b>2.620</b>	<b>4</b>	-	<b>3,071.25</b>	<b>3,320.50</b>	-	-	<b>15.00</b>	-	-	-	<b>1.00</b>	-	<b>27.09</b>	<b>27.00</b>	-	<b>2</b>	<b>1.00</b>	<b>4</b>	<b>4</b>



**CY-2016 Status of Project Accomplishments**

As of September 15, 2016

**National Irrigation Administration - Region 02**

FUND SOURCE / PROVINCE / Name of Projects	Location	District	Allocation	Direct Cost (civil works)	Releases	Target								Accomplishment										Status of Accompl.		No. of Projects / POW			With ASA Release			
						SAA	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Value	Expenses	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Phy. (%)	Fin. (%)	Remarks	No. of On-going Projects		No. Completed Projects	Total No. of Projects	
							New	Restore	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struc.	Gravel Road (Km)			New	Rest'd	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struc.	Gravel Road (Km)								
<b>Coconet Slope Protection - NIS (Coconet NIS)</b>																																
<b>CAGAYAN</b>																																
Baggao IS	Baggao	I	628.00	600.88	628.00	-	-	-	2,304.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	ASA just received. NTP just served	1	-	1	1	
Banurbur Creek IS	Buguey	I	4,822.00	4,556.65	4,822.00	-	-	-	21,214.33	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	ASA just received. NTP just served	1	-	1	1	
Baua River IS	Gonzaga	I	497.00	477.67	497.00	-	-	-	2,205.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	ASA just received. NTP just served	1	-	1	1	
Dummun River IS	Gattaran	I	4,020.00	3,806.08	4,020.00	-	-	-	14,978.65	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	ASA just received. NTP just served	1	-	1	1	
Visitacion IS	Sta. Ana	I	535.00	514.81	535.00	-	-	-	2,360.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	ASA just received. NTP just served	1	-	1	1	
East Apayao-Abulug IS	Allacapan	II	1,050.00	1,011.81	1,050.00	-	-	-	3,675.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	ASA just received. NTP just served	1	-	1	1	
Zinundungan River IS	Lasam	II	2,603.00	2,464.48	2,603.00	-	-	-	9,983.80	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	ASA just received. NTP just served	1	-	1	1	
<b>Sub-Total CAGAYAN</b>			<b>14,155.00</b>	<b>13,432.39</b>	<b>14,155.00</b>	-	-	-	<b>56,720.78</b>	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	<b>7</b>	-	<b>7</b>	<b>7</b>
<b>ISABELA</b>																																
Mallig River IS	Mallig	II	355.00	340.90	355.00	-	-	-	1,585.80	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	ASA just received	-	-	1	1	
<b>Sub-Total ISABELA</b>			<b>355.00</b>	<b>340.90</b>	<b>355.00</b>	-	-	-	<b>1,585.80</b>	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	<b>1</b>	<b>1</b>
<b>QUIRINO</b>																																



**CY-2016 Status of Project Accomplishments**

**As of September 15, 2016**

**National Irrigation Administration - Region 02**

FUND SOURCE / PROVINCE / Name of Projects	Location	District	Allocation	Direct Cost (civil works) (P'000)	Releases		Target							Accomplishment										Status of Accomp.		Remarks	No. of Projects / POW			With ASA Release				
					SAA	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Value	Expenses	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Phy. (%)	Fin.		No. of On-going Projects	No. Completed Projects	Total No. of Projects					
						New	Restore	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struc.	Gravel Road (Km)			New	Rest'd	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struc.	Gravel Road (Km)											
																															Phy. (%)	Fin.		
<b>Coconet Slope Protection - CIS (Coconet CIS)</b>																																		
<b>NUEVA VIZCAYA</b>																																		
Allay-Nangcalapan CIS	Bambang	lone	10.00	9.72	-	-	-	-	39.50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	No fund release	-	-	1	-	
Lublub CIS	A. Castaneda	lone	23.00	22.36	-	-	-	-	90.90	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	No fund release	-	-	1	-	
Malabing Valley CIS	Kasibu	lone	37.00	35.94	-	-	-	-	145.50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	No fund release	-	-	1	-	
Matuno-Sto. Domingo CIS	Bambang	lone	83.00	80.52	-	-	-	-	327.30	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	No fund release	-	-	1	-	
Simanguer CIS	Bambang	lone	27.00	26.20	-	-	-	-	106.50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	No fund release	-	-	1	-	
<b>Sub-Total NUEVA VIZCAYA</b>			<b>180.00</b>	<b>174.73</b>	-	-	-	-	<b>709.70</b>	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	<b>5</b>	-
<b>Total Coconet - CIS</b>			<b>180.00</b>	<b>174.73</b>	-	-	-	-	<b>709.70</b>	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	<b>5</b>	-	

**CY-2016 Status of Project Accomplishments**

**As of September 15, 2016**

**National Irrigation Administration - Region 02**

FUND SOURCE / PROVINCE / Name of Projects	Location	District	Allocation	Direct Cost (civil works)	Releases		Target							Accomplishment								Status of Accompl.		Remarks	No. of Projects / POW						
					SAA	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works				Value	Expenses	Area (Has.)			Coconet (Sq m)	Repair / Rehab Works					Phy. (%)	Fin. (%)		No. of On-going Projects	No. Completed Projects	Total No. of Projects	With ASA Release
						New	Restore	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struc.	Gravel Road (Km)			New	Rest'd	Rehab		Canals (Km)	Canal CHB Lined (Km)	No. of Struc.	Gravel Road (Km)								
<b>Comprehensive Agrarian Reform Program - Irrigation Componet (CARP-IC)</b>																															
<b>CAGAYAN</b>																															
Gumarang CIS	Amulung	III	7,500.00	6,644.72	7,500.00	-	88	-	-	-	-	-	6,644.72	7,500.00	-	30	-	-	-	-	-	-	-	-	100.00	100.00	Completed	-	1	1	1
<b>Sub-Total CAGAYAN</b>			<b>7,500.00</b>	<b>6,644.72</b>	<b>7,500.00</b>	<b>-</b>	<b>88</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>6,644.72</b>	<b>7,500.00</b>	<b>-</b>	<b>30</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>100.00</b>	<b>100.00</b>	<b>-</b>	<b>-</b>	<b>1.00</b>	<b>1</b>	<b>1</b>	
<b>NUEVA VIZCAYA</b>																															
Kamantilis CIS	Kayapa	Ione	2,500.00	2,189.02	2,500.00	-	-	24	-	0.884	-	1	-	2,189.02	2,500.00	-	-	24	-	0.884	-	1	-	100.00	100.00	Completed	-	1	1	1	
<b>Sub-Total NUEVA VIZCAYA</b>			<b>2,500.00</b>	<b>2,189.02</b>	<b>2,500.00</b>	<b>-</b>	<b>-</b>	<b>24</b>	<b>-</b>	<b>0.884</b>	<b>-</b>	<b>1</b>	<b>-</b>	<b>2,189.02</b>	<b>2,500.00</b>	<b>-</b>	<b>-</b>	<b>24</b>	<b>-</b>	<b>0.884</b>	<b>-</b>	<b>1</b>	<b>-</b>	<b>100.00</b>	<b>100.00</b>	<b>-</b>	<b>-</b>	<b>1.00</b>	<b>1</b>	<b>1</b>	
<b>Total CARP-IC</b>			<b>10,000.00</b>	<b>8,833.73</b>	<b>10,000.00</b>	<b>-</b>	<b>88</b>	<b>24</b>	<b>-</b>	<b>0.884</b>	<b>-</b>	<b>1</b>	<b>-</b>	<b>8,833.73</b>	<b>10,000.00</b>	<b>-</b>	<b>30</b>	<b>24</b>	<b>-</b>	<b>0.884</b>	<b>-</b>	<b>1</b>	<b>-</b>	<b>100.00</b>	<b>100.00</b>	<b>-</b>	<b>-</b>	<b>2.00</b>	<b>2</b>	<b>2</b>	