



Republic of the Philippines
OFFICE OF THE PRESIDENT
NATIONAL IRRIGATION ADMINISTRATION
REGIONAL OFFICE NO. II (CAGAYAN VALLEY REGION)



CY 2022 Irrigation
Status Report on Accomplishment
As of April 15, 2025

REGION : REGION II																												
PROVINCE	SUBPROJECT	MUNICIPALITY	MAINPROJECT	ALLOCATION (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT													REMARKS
					NEW	RESTO	REHA B	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structu res (Unit)	COCO NET (sq. m.)	Concr ete Road(km)	Gravel (km)	NEW	RESTO	REHA B	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structu res (Unit)	COCO NET (sq. m.)	Concr ete Road(km)	Gravel (km)	PHY (%)	FIN (%)		
BATANES	1. Hagu Rain Collector	Basco	CARP-IC	3,000.00	2.00	-	-	-	-	-	-	-	-	-	2.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed
BATANES	2. Tuva Rain Collector	Basco	CARP-IC	3,000.00	2.00	-	-	-	-	-	-	-	-	-	2.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed
BATANES	3. Chadpidan Rain Collector	Basco	SIP	3,000.00	2.00	-	-	-	-	-	-	-	-	-	2.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed
BATANES	4. Parey Rain Collector	Basco	SIP	3,000.00	2.00	-	-	-	-	-	-	-	-	-	2.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed
CAGAYAN	1. Peru SPIP	Lasam	CARP-IC	6,000.00	40.00	-	-	-	-	-	-	-	-	-	20.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. The project has an overall allocation of Php 15,000,000.00 with 40has potential areas for generation. However, the approved budget is Php 6,000,000.00 for CY 2022 which can generate an area of around 20has only.
	2. Cadongdongan PIP	Santa	EGPIP-EFuel	375.00	6.00	-	-	-	-	-	-	-	-	-	6.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
CAGAYAN	3. San Juan PIP	Santa	EGPIP-EFuel	250.00	4.00	-	-	-	-	-	-	-	-	-	4.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	4. Gagabutan West PIP	Rizal	EGPIP-EFuel	375.00	6.00	-	-	-	-	-	-	-	-	-	6.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	5. Capacuan PIP	Santa	EGPIP-EFuel	500.00	8.00	-	-	-	-	-	-	-	-	-	8.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	6. Canamay PIP	Rizal	EGPIP-EFuel	625.00	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	7. Villamor PIP	Rizal	EGPIP-EFuel	500.00	8.00	-	-	-	-	-	-	-	-	-	8.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	8. Centro 01 PIP	Santa	EGPIP-EFuel	125.00	2.00	-	-	-	-	-	-	-	-	-	2.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	9. Anaguan PIP	Rizal	EGPIP-EFuel	375.00	6.00	-	-	-	-	-	-	-	-	-	6.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	10. Centro 02 PIP	Santa	EGPIP-EFuel	500.00	8.00	-	-	-	-	-	-	-	-	-	8.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	11. Solongsong PIP	Santa	EGPIP-EFuel	250.00	4.00	-	-	-	-	-	-	-	-	-	4.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	12. MGB PIP	Rizal	EGPIP-EFuel	500.00	8.00	-	-	-	-	-	-	-	-	-	8.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	13. Portabaga PIP	Santa	EGPIP-EFuel	125.00	2.00	-	-	-	-	-	-	-	-	-	2.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	14. Callungan SPIP	Sanchez Mira	EGPIP-Solar	6,000.00	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	15. Marzan SPIP	Sanchez Mira	EGPIP-Solar	6,000.00	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	16. Damang SPIP/Imbakaan SPIP	Sanchez Mira	EGPIP-Solar	6,000.00	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	-	-	100.00	99.92	Completed .Relocated from Damang SPIP due to actual condition of site which was saturated muddy soil (2-3 meters depth) prone to settlement, unstable and flooded
CAGAYAN	17. Magapit Pump Irrigation System	Buguey	EGPIP-Solar	6,000.00	-	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed. Actual area of 10has was re-modified from restoration to generation (new)
CAGAYAN	18. Lower Chico River Irrigation	Piat	EGPIP-Solar	6,000.00	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	19. Capacuan SPIP	Sta. Praxedes	EGPIP-Solar	6,000.00	5.00	-	-	-	-	-	-	-	-	-	5.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	20. Dagueray SPIP	Sanchez Mira	EGPIP-Solar	6,000.00	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	21. Masisit SPIP	Sanchez Mira	EGPIP-Solar	6,000.00	5.00	-	-	-	-	-	-	-	-	-	5.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	22. Dacal SPIP	Sanchez Mira	EGPIP-Solar	6,000.00	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	23. Baua River Irrigation System	Gonzaga	EGPIP-Solar	6,000.00	-	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	-	100.00	99.96	Contract works completed
CAGAYAN	24. Iguig-Alcala-Amulung Pump Irrigation System	Amulung	EGPIP-Solar	6,000.00	-	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	25. Banurbur Creek Irrigation System	Lallo	EGPIP-Solar	6,000.00	-	2.00	-	-	-	-	-	-	-	-	-	2.00	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	26. Pinacanauan River Irrigation System	Peñablanca	EGPIP-Solar	6,000.00	-	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	27. Magapit Pump Irrigation System	Camalaniugan	EGPIP-Solar	6,000.00	-	10.00	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed. Actual area of 10has was re-modified from restoration to generation (new)
CAGAYAN	28. Baua River Irrigation System	Gonzaga	EGPIP-Solar	6,000.00	-	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	-	100.00	99.96	Contract works completed
CAGAYAN	29. East Apayao Abulug IS	Pamplona	EGPIP-Solar	13,014.00	-	16.00	-	-	-	-	-	-	-	-	-	16.00	-	-	-	-	-	-	-	-	-	100.00	99.31	Contract works completed
CAGAYAN	30. Nanguloan SPIP	Sanchez Mira	EGPIP-Solar	6,000.00	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	31. San Jose Bacsay SPIP	Sanchez Mira	EGPIP-Solar	6,000.00	-	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	32. Baggao Irrigation System	Baggao	EGPIP-Solar	6,000.00	-	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
CAGAYAN	33. East Apayao Abulug IS	Abulug	EGPIP-Solar	12,500.00	-	25.00	-	-	-	-	-	-	-	-	-	25.00	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed
NPIP	56. Nassiping PIP	Gattaran	PumpLineProject	150,000.00	861.00	-	-	-	-	-	-	-	-	-	861.00	-	-	-	-	-	-	-	-	-	-	100.00	93.50	All contracts were completed.

PROVINCE	SUBPROJECT	MUNICIPALITY	MAINPROJECT	ALLOCATION (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT														REMARKS
					NEW	RESTO	REHA B	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structu res (Unit)	COCO NET (sq. m.)	Concr ete Road(km)	Gravel (km)	NEW	RESTO	REHA B	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structu res (Unit)	COCO NET (sq. m.)	Concr ete Road(km)	Gravel (km)	PHY (%)	FIN (%)			
CAGAYAN	57. San Roque CIS	Sta. Praxedes	REPAIR-CIS	10,000.00	-	-	-	-	0.36	-	1.00	-	-	-	-	-	-	-	-	0.36	-	1.00	-	-	-	100.00	100.00	Completed.	
CAGAYAN	58. Sicul CIS	Sta. Praxedes	REPAIR-CIS	5,000.00	-	-	-	-	0.91	-	4.00	-	-	-	-	-	-	-	-	0.91	-	3.00	-	-	-	100.00	100.00	Completed. Accomplished 913.67m CHB Lining and 3 units structures due to approved Variation Order.	
CAGAYAN	59. Pataga SWIS	Sanchez Mira	REPAIR-CIS	5,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed.		
CAGAYAN	60. Calabigan CIS	Sta. Praxedes	REPAIR-CIS	10,000.00	-	-	-	-	1.18	-	7.00	-	-	-	-	-	-	-	-	1.18	-	7.00	-	-	-	100.00	99.70	Contract works completed. Accomplished 9 units structure as per approved Variation Order	
CAGAYAN	61. Capanawan (Capanaoan) CIS	Sta. Praxedes	REPAIR-CIS	5,000.00	-	-	-	-	0.50	-	1.00	-	-	-	-	-	-	-	0.36	-	-	-	-	-	100.00	100.00	Completed. Actual accomplished length of Canal Lining is 0.363km due as per approved Variation Order (change in dimension of canal from 0.5m x 0.5m to 0.6m x 0.6m).		
CAGAYAN	62. East Apayao Abulug Irrigation System	Flora	REPAIR-NIS	40,000.00	-	-	-	-	1.25	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	99.97	Contract works completed. Funding allocation is originally intended for Canal Lining along East Man Canal from Sta 0+065.83 to Sta 1+365 as per online. However, due to actual situation of diversion main canal embankment, which is prone to erosionscouring due to river flow. It was re-modified to prioritize the stabilization of the damaged diversion main canal embankment revetment through construction of scour protection (hexapod) blocks along Sta 7+680 to Sta 7+800 and Sta 7+950 to Sta 7+968 of the Diversion Canal.		
CAGAYAN	63. Solana Pump Irrigation System	Solana	REPAIR-PIS	45,780.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	99.83	Contract works completed.		
CAGAYAN	64. Iguig Alcala Amulung Pump IS	Amulung	REPAIR-PIS	4,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed		
CAGAYAN	65. Magapit Pump Irrigation System	Camalaniugan	REPAIR-PIS	3,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.		
CAGAYAN	66. Dummun River Irrigation System	Gattaran	RESTO-NIS	20,000.00	-	40.00	-	-	-	-	-	-	-	-	-	40.00	-	-	-	-	-	-	-	-	100.00	100.00	Completed.		
CAGAYAN	67. Zinundungan River IS	Lasam	RESTO-NIS	30,000.00	-	139.00	-	-	-	-	-	-	-	-	-	139.00	-	-	-	-	-	-	-	-	100.00	99.95	Contact works completed.		
CAGAYAN	68. Baua River Irrigation System	Gonzaga	RESTO-NIS	15,000.00	-	20.00	-	-	-	-	-	-	-	-	-	20.00	-	-	-	-	-	-	-	-	100.00	100.00	Completed.		
CAGAYAN	69. Baggao Irrigation System	Baggao	RESTO-NIS	20,000.00	-	35.00	-	-	-	-	-	-	-	-	-	35.00	-	-	-	-	-	-	-	-	100.00	99.90	Contract works completed.		
CAGAYAN	70. Lower Chico River Irrigation System	Tuao	RESTO-NIS	70,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	99.79	Contract works completed. Accomplished 0.35has restored area per approved POW.		
CAGAYAN	71. Magapit Pump Irrigation System	Buguey	RESTO-NIS	100,000.00	-	34.00	-	-	-	-	-	-	-	-	-	34.00	-	-	-	-	-	-	-	-	100.00	99.97	Contract works completed.		
CAGAYAN	72. East Apayao Abulug IS	Allacapan	RESTO-NIS	58,000.00	-	120.00	-	-	-	-	-	-	-	-	-	120.00	-	-	-	-	-	-	-	-	100.00	99.98	Contract works completed.		
CAGAYAN	73. Visitacion Irrigation System	Sta. Ana	RESTO-NIS	15,000.00	-	15.00	-	-	-	-	-	-	-	-	-	15.00	-	-	-	-	-	-	-	-	100.00	99.99	Contract works completed.		
CAGAYAN	74. Banurbur Creek Irrigation System	Buguey	RESTO-NIS	20,000.00	-	30.00	-	-	-	-	-	-	-	-	-	30.00	-	-	-	-	-	-	-	-	100.00	99.93	Contract works completed.		
CAGAYAN	75. Pinacauan River Irrigation System	Peñablanca	ServiceRoads-NIS	500.00	-	-	-	-	-	-	-	-	-	2.26	-	-	-	-	-	-	-	-	2.26	100.00	99.07	Contract works completed.			
CAGAYAN	76. Visitacion Irrigation System	Sta. Ana	ServiceRoads-NIS	400.00	-	-	-	-	-	-	-	-	-	0.91	-	-	-	-	-	-	-	-	0.91	100.00	100.00	Completed			
CAGAYAN	77. Iguig-Alcala-Amulung Pump	Amulung	ServiceRoads-NIS	250.00	-	-	-	-	-	-	-	-	-	0.36	-	-	-	-	-	-	-	-	0.36	100.00	100.00	Contract works completed			
CAGAYAN	78. East Apayao Abulug IS	Allacapan	ServiceRoads-NIS	590.00	-	-	-	-	-	-	-	-	-	1.12	-	-	-	-	-	-	-	-	1.12	100.00	100.00	Completed			
CAGAYAN	79. Solana Pump Irrigation System	Solana	ServiceRoads-NIS	500.00	-	-	-	-	-	-	-	-	-	1.94	-	-	-	-	-	-	-	-	1.94	100.00	100.00	Completed			
CAGAYAN	80. Baggao Irrigation System	Baggao	ServiceRoads-NIS	500.00	-	-	-	-	-	-	-	-	-	0.30	-	-	-	-	-	-	-	-	0.30	100.00	100.00	Completed			
CAGAYAN	81. Magapit Pump Irrigation	Camalaniugan	ServiceRoads-NIS	500.00	-	-	-	-	-	-	-	-	-	1.36	-	-	-	-	-	-	-	-	1.36	100.00	100.00	Completed			
CAGAYAN	82. Dummun River Irrigation	Gattaran	ServiceRoads-NIS	250.00	-	-	-	-	-	-	-	-	-	0.52	-	-	-	-	-	-	-	-	0.52	100.00	90.64	Contract works completed.			
CAGAYAN	83. Zinundungan River IS	Lasam	ServiceRoads-NIS	500.00	-	-	-	-	-	-	-	-	-	0.82	-	-	-	-	-	-	-	-	0.82	100.00	100.00	Completed.			
CAGAYAN	84. Baua River Irrigation System	Gonzaga	ServiceRoads-NIS	200.00	-	-	-	-	-	-	-	-	-	0.74	-	-	-	-	-	-	-	-	0.74	100.00	100.00	Completed			
CAGAYAN	85. Banurbur Creek Irrigation System	Buguey	ServiceRoads-NIS	400.00	-	-	-	-	-	-	-	-	-	0.97	-	-	-	-	-	-	-	-	0.97	100.00	100.00	Completed			
CAGAYAN	86. Sto. Niño SIP Ph. 2	Claveria	SIP	5,000.00	5.00	-	-	-	-	-	-	-	-	-	5.00	-	-	-	-	-	-	-	-	-	100.00	99.52	Contract works completed.		
CAGAYAN	87. Marobbob SIP Ph. 2	Amulung	SIP	10,000.00	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.		
CAGAYAN	1. East Apayao-Abulug IS	Flora	ClimateChange-	4,380.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed			
CAGAYAN	2. Cusiten CIS	Sanchez Mira	ClimateChange-	20,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.			
CAGAYAN	3. Santor Langagan CIS	Sanchez Mira	ClimateChange-	27,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	99.63	Contract works completed.			
CAGAYAN	4. Dummun RIS	Gattaran	ClimateChange-NIS	3,200.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	87.50	40.89	On-going			
CAGAYAN	5. Lower Chico RIS	Tuao	ClimateChange-NIS	2,500.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	99.33	After the Technical discussion conducted last May 03, 2024, June 07, 2024, and November 11, 2024, the FEPVA was accented November 28, 2024. Contract works completed. Accomplished eighteen (18) units steel gates.			
CAGAYAN	6. Pinacauan RIS	Penablanca	ClimateChange-NIS	2,500.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	99.99	Contract works completed. Accomplished twenty eight (28) units steelgates.			
CAGAYAN	7. Solana PIS	Solana	ClimateChange-NIS	2,500.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Accomplished six (6) units checkgates, three (3) units head gates, one (1) unit wasteway gate and thirty-nine (39) units turn-out gate			
CAGAYAN	8. Banurbur Creek IS	Buguey	ClimateChange-	2,500.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.			

PROVINCE	SUBPROJECT	MUNICIPALITY	MAINPROJECT	ALLOCATION (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT												REMARKS
					NEW	RESTO	REHA B	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structu res (Unit)	COCO NET (sq. m.)	Concr ete Road(km)	Gravel (km)	NEW	RESTO	REHA B	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structu res (Unit)	COCO NET (sq. m.)	Concr ete Road(km)	Gravel (km)	PHY (%)	FIN (%)	
CAGAYAN	9. Baggao IS	Baggao	ClimateChange-NIS	2,616.80	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Construction of Permanent Nursery completed. Ongoing Nursery Operation	
CAGAYAN	10. Magapit Pump Irrigation		ClimateChange-NIS	2,500.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Accomplished fifty-five (57) units steel gates.	
CAGAYAN	11. Visitacion Irrigation System	Sta. Ana	ClimateChange-NIS	2,500.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed. Accomplished three (3) units steelgates.	
CAGAYAN	12. Zinundungan RIS	Lasam	ClimateChange-NIS	2,500.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed. Accomplished Ten (10) units steelgates	
CAGAYAN	13. Iguig-Alacala-Amulung PIS	Amulung	ClimateChange-NIS	21,620.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	91.75	Completed. Two (2) units structures were not constructed and realigned to desilting and furnishing/installation of additional steel pipes due to the high level of water as per approved Variation Order.	
CAGAYAN	14. Baua River Irrigation System	Gonzaga	ClimateChange-NIS	2,500.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed.	
CAGAYAN	15. Baggao Irrigation System	Baggao	ClimateChange-NIS	2,500.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed.	
CAGAYAN	16. Dummun RIS	Gattaran	ClimateChange-NIS	2,500.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed	
CAGAYAN	17. Zinundungan River IS	Lasam	ClimateChange-NIS	3,200.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	31.50	19.74	Consultancy services was terminated. Request budget modification and proceed to in-house formulation of Management Plan.	
ISABELA	1. Capilian CIS	Ilagan	CARP-IC	3,000.00	-	32.00	-	-	-	-	-	-	-	-	-	32.00	-	-	-	-	-	-	-	100.00	100.00	Contract works completed. Accomplished 0.48km Canal Lining	
ISABELA	2. Biga SPIP	Sto. Tomas	CARP-IC	10,000.00	20.00	-	-	-	-	-	-	-	-	-	20.00	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.	
ISABELA	3. San Pablo Cabagan Irrigation System	San Pablo	EGPIP-Solar	6,000.00	-	7.56	-	-	-	-	-	-	-	-	-	7.56	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.	
ISABELA	4. San Pablo Cabagan Irrigation System	Cabagan	EGPIP-Solar	9,000.00	-	12.39	-	-	-	-	-	-	-	-	10.00	2.89	-	-	-	-	-	-	-	100.00	100.00	Contract works completed. -Programmed restored area of 12.39has was not met due to conversion of land in line with the development plan under Comprehensive Land Use Plan (CLUP) of Cabagan. Due to this, 2 out of 3 units Solar PV Submersible Pumping System was relocated. An area of 10has (new) is for augmentation and is already accomplished.	
ISABELA	5. Mallig River Irrigation System	Mallig	EGPIP-Solar	50,000.00	-	100.00	-	-	-	-	-	-	-	-	-	100.00	-	-	-	-	-	-	-	100.00	100.00	Completed.	
ISABELA	6. Pasa Sris	Ilagan	EGPIP-Solar	15,000.00	25.00	-	-	-	-	-	-	-	-	-	25.00	-	-	-	-	-	-	-	-	100.00	100.00	Completed	
TRMP	14. TUMAUNINI RIVER MULTI PURPOSE PROJECT	Tumauni	LineProjects-LFP	150,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	85.67	84.44	Two (2) original contracts were suspended since December 18, 2024 due to a letter from DENR to cease and desist from any operations of the project within the Tumauni Watershed Natural Park pending compliance and strict adherence to environmental laws and coordination with the DENR for the necessary permits.	
DIRIP	15. DIBULUAN RIVER IRRIGATION PROJECT	San Agustin	LineProjects-LFP	70,000.00	-	-	-	-	-	-	-	-	-	-	300.00	-	-	-	-	-	-	-	-	100.00	100.00	Completed.	
ISABELA	16. Tumauni Irrigation System	Tumauni	REPAIR-NIS	18,500.00	-	-	-	-	3.10	-	2.00	-	-	-	-	-	-	-	2.52	-	2.00	-	-	-	100.00	100.00	Contracts are terminated. Remaining amount is intended for supply and delivery of steel pipes for the immediate repair of 1.5km Long Siphon Serving Division C which is already completed. Accomplished 7 units of structures. Discrepancy in the target and accomplishment of Canal Lining is due to approved Variation Order.
ISABELA	17. Pasa Sris	Ilagan	REPAIR-NIS	10,000.00	-	-	-	-	0.17	-	-	-	-	-	-	-	-	-	0.17	-	-	-	-	100.00	100.00	Completed. Accomplished 0.21 kms Canal Lining.	
ISABELA	18. Mallig River Irrigation System	Mallig	RESTO-NIS	63,000.00	-	198.88	-	-	-	-	-	-	-	-	-	198.88	-	-	-	-	-	-	-	100.00	100.00	Completed	
ISABELA	19. Pasa Sris	Ilagan	ServiceRoads-NIS	4,275.00	-	-	-	-	-	-	-	-	0.55	-	-	-	-	-	-	-	-	0.55	-	100.00	100.00	Completed. Accomplished 0.62 km Road Concreting due to Variation Order	
ISABELA	20. Canadam SIP Phase 02	Maconancon	SIP	10,000.00	20.00	-	-	-	-	-	-	-	-	-	20.00	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed	
ISABELA	3. San Pablo-Cabagan RIS	Cabagan	ClimateChange-NIS	1000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed	
ISABELA	4. San Pablo-Cabagan RIS	Cabagan	ClimateChange-NIS	2616.8	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Care and maintenance of nursery and seedlings are continously observed and monitored; Planted a total of 8.12 hectares new area of plantation for Year 1 AOM with the help of seasonal laborers as to wit: Calamansi-1.72 ha, Cacao-0.95 ha, Mango-0.22 ha, Rambutan-0.23ha, and Narra-5 ha respectively last November 21-25, 2023; Replanted a total of 2.51 hectares of old area of plantation for Year 1 AOM with the help of seasonal laborers as to wit: Rambutan-1.28 ha, Cacao-0.13 ha, Mango-0.95 ha, and Robusta Coffee-0.15 ha respectively last November 21-25, 2023; Successfully planted a total of 22.98 hectares of plantation for Year 1 AOM.	
NUEVA VIZCAYA	1. Paoac-Barobbob CIS	Bayombong	CARP-IC	13,000.00	-	-	-	-	3.70	-	2.00	-	-	-	-	-	-	-	2.73	-	2.00	-	-	100.00	100.00	Contract works completed. Accomplished 13 units structures. Discrepancy in the target and actual accomplished canal lining is due to the Variation Order and change in the scheme of the project.	
NUEVA VIZCAYA	1. NV Bagabag Irrigation System	Bagabag	EGPIP-Solar	20,000.00	60.00	-	-	-	-	-	-	-	-	-	22.74	-	-	-	-	-	-	-	-	100.00	100.00	Completed. The total estimated cost of the project is Php 50,000,000.00 to generate an area of 60has. However, the approved allocation for CY 2022 for this project is only Php 20,000,000.00 which can only generate 22. 74has of service area.	
NUEVA VIZCAYA	2. Colocol Integrated NIS	Villaverde	EGPIP-Solar	20,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	99.93	Contract works completed.	
NUEVA VIZCAYA	5. Bileng-Daclanto CIS	Ambaguio	REPAIR-CIS	3,000.00	-	-	-	-	-	0.67	2.00	-	-	-	-	-	-	-	0.67	2.00	-	-	-	100.00	100.00	Contract works completed. Accomplished 1.316km HDPE Pipelines due to Variation Order.	

PROVINCE	SUBPROJECT	MUNICIPALITY	MAINPROJECT	ALLOCATION (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT														REMARKS
					NEW	RESTO	REHA B	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structu res (Unit)	COCO NET (sq. m.)	Concr ete Road(km)	Gravel (km)	NEW	RESTO	REHA B	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structu res (Unit)	COCO NET (sq. m.)	Concr ete Road(km)	Gravel (km)	PHY (%)	FIN (%)			
NUEVA VIZCAYA	6. Nagbitin CIS	Villaverde	REPAIR-CIS	18,000.00	-	-	-	-	5.43	-	10.00	-	-	-	-	-	-	-	-	5.15	-	10.00	-	-	-	100.00	100.00	Contract works completed. Accomplished 28 units canal structures. The accomplished canal lining has decreased because some portions of the lining have larger sections.	
NUEVA VIZCAYA	7. Natebwek CIS	Ambaguio	REPAIR-CIS	3,000.00	-	-	-	-	-	0.63	2.00	-	-	-	-	-	-	-	-	0.63	2.00	-	-	-	100.00	100.00	Completed. Accomplished 0.84km HDPE pipeline and 2 units canal structures.		
NUEVA VIZCAYA	8. Upper Sawmill CIS	Villaverde	REPAIR-CIS	8,500.00	-	-	-	-	2.27	-	3.00	-	-	-	-	-	-	-	2.22	-	3.00	-	-	-	100.00	100.00	Contract works completed. The accomplished canal lining has decreased because some portions of the lining have larger sections. Accomplished 9 units structures due to Variation Order.		
NUEVA VIZCAYA	9. Calao-Labbunan CIS	Villaverde	REPAIR-CIS	6,500.00	-	-	-	-	2.06	-	9.00	-	-	-	-	-	-	-	2.06	-	9.00	-	-	-	100.00	100.00	Completed. Accomplished 2.12 km Canal Lining		
NUEVA VIZCAYA	10. Colocol Integrated NIS	Bayombong	REPAIR-NIS	20,000.00	-	-	-	-	4.09	-	5.00	-	-	-	-	-	-	-	4.09	-	5.00	-	-	-	100.00	100.00	Completed. Accomplished 3.681km Canal Lining and 16 units structures.		
NUEVA VIZCAYA	11. Colocol INIS	Bayombong/ Villaverde/	REPAIR-NIS	30,000.00	-	-	-	12.70	-	-	-	-	-	-	-	-	-	-	12.70	-	-	-	-	-	100.00	100.00	Contract works completed. Accomplished 12.7034km Earth Canal.		
NUEVA VIZCAYA	12. NV Bagabag Irrigation System	Bagabag	REPAIR-NIS	20,000.00	-	-	-	1.73	3.38	-	-	-	-	-	-	-	-	-	1.73	2.55	-	-	-	-	100.00	100.00	Contract works completed. Accomplished 2.5547km Canal Lining. The discrepancy in the target and accomplishment of canal lining was mainly because of the shortening of the canal due to the Variation Order on the change in the scheme of the project specifically for Contract No. INFRA-NCB-NVIMO06R-22, Package 1. The target length of the canal lining for Package 1 is 1,339.30m. with an accomplished length of 555.70m due to a change in the section of the canal from Class "B" Trapezoidal Canal to 2.0m x 1.75m 4" Thk. CHB Rectangular Canal Section. For Package 2, target and accomplished length of canal are 862.25m and 899m, respectively. For Package 3, target and accomplished length of canal are 1,181m and 1,170m, respectively with notable gap because the programmed canal is higher than the actual length to be undertaken. Hence, the corresponding amount for the 11m length of canal undergone Variation Order incorporating new item of Canal Excavation with a quantity of 2,272 cu.m		
NUEVA VIZCAYA	13. Colocol Integrated NIS	Solano	REPAIR-NIS	15,000.00	-	-	-	-	3.35	-	12.00	-	-	-	-	-	-	-	3.25	-	11.00	-	-	-	100.00	100.00	Contract works completed		
NUEVA VIZCAYA	14. Colocol Integrated NIS	Villaverde	REPAIR-NIS	16,000.00	-	-	-	-	2.69	-	8.00	-	-	-	-	-	-	-	2.79	-	8.00	-	-	-	100.00	100.00	Contract works completed. Increased in constructed lined canal (103m) is due to variation order. Actual accomplished lined canal is 3.23km and 9 units structure		
NUEVA VIZCAYA	15. NV Bagabag Irrigation System	Bagabag	ServiceRoads-NIS	925.00	-	-	-	-	-	-	-	-	-	1.83	-	-	-	-	-	-	-	-	1.83	100.00	100.00	Completed.			
NUEVA VIZCAYA	16. Colocol Integrated NIS	Bayombong	ServiceRoads-NIS	1,000.00	-	-	-	-	-	-	-	-	-	1.21	-	-	-	-	-	-	-	-	1.21	100.00	100.00	Completed.			
NUEVA VIZCAYA	17. Labang SIP	Ambaguio	SIP	11,114.00	28.00	-	-	-	-	-	-	-	-	-	28.00	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed.		
NUEVA VIZCAYA	18. Ocapon SIP	Villaverde	SIP	45,000.00	96.00	-	-	-	-	-	-	-	-	-	96.00	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed.		
NUEVA VIZCAYA	19. Upper Aliaga Phase 4	Bambang	SIP	101,420.00	115.00	-	-	-	-	-	-	-	-	-	115.00	-	-	-	-	-	-	-	-	-	100.00	91.99	Contract works completed		
NUEVA VIZCAYA	20. Mauan SPIP Phase 2	Bambang	SIP	6,479.00	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed.		
NUEVA VIZCAYA	21. Colocol Integrated NIS	Bayombong	ClimateChange-NIS	5000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed		
NUEVA VIZCAYA	22. NV Bagabag Irrigation System	Bagabag	ClimateChange-NIS	10000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed. Revision was made due to change in design, from retaining wall it was re-modified to structural concrete hexapods. Accomplished 425pcs hexapod at 0.156km.		
NUEVA VIZCAYA	23. Bone CIS	Bambang	REPAIR-CIS	70.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Re-programmed from Washout brush dam, silted canal to repair of 358.97 m canal (desilting works) per duly approved POW.		
NUEVA VIZCAYA	24. Barat CIS	Bambang	REPAIR-CIS	80.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Re-programmed from Washout brush dam to repair of 506.49 m canal (desilting works) per duly approved POW.		
NUEVA VIZCAYA	25. Matuno-Sto. Domingo CIS	Bambang	REPAIR-CIS	80.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Re-programmed from Washout brush dam & pilot channel, eroded canal embankment and heavily silted to repair of 325.6 m canal (desilting works) per duly approved POW.		
NUEVA VIZCAYA	26. Mauan-Camambugan CIS	Bambang	REPAIR-CIS	85.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Re-programmed from Washout brush dam & pilot channel to repair of 396.27 m canal (desilting works) per duly approved POW.		
NUEVA VIZCAYA	27. Sundalo CIS	Bambang	REPAIR-CIS	60.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Re-programmed from Washout brush dam & pilot channel to repair of 349.65 m canal (desilting works) per duly approved POW.		
NUEVA VIZCAYA	28. Bambang Cupas CIS	Bambang	REPAIR-CIS	80.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Re-programmed from Washout brush dam & 200m pilot channel to repair of 303.89 m canal (desilting works) per duly approved POW.		
NUEVA VIZCAYA	29. Upper San Leonardo CIS	Bambang	REPAIR-CIS	120.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Re-programmed from Washout brush dam & silted intake to repair of 615.38 m canal (desilting works) per duly approved POW.		
NUEVA VIZCAYA	30. Lower San Leonardo CIS	Bambang	REPAIR-CIS	100.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Re-programmed from Washout brush dam & pilot channel and silted canal to repair of 666 m canal (desilting works) per duly approved POW.		
NUEVA VIZCAYA	31. Aliaga CIS	Bambang	REPAIR-CIS	85.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Re-programmed from Washout brush dam & pilot channel and silted canal to repair of 396.27 m canal (desilting works) per duly approved POW.		

PROVINCE	SUBPROJECT	MUNICIPALITY	MAINPROJECT	ALLOCATION (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT													REMARKS
					NEW	RESTO	REHA B	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structu res (Unit)	COCO NET (sq. m.)	Concr ete Road(km)	Gravel (km)	NEW	RESTO	REHA B	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structu res (Unit)	COCO NET (sq. m.)	Concr ete Road(km)	Gravel (km)	PHY (%)	FIN (%)		
NUEVA VIZCAYA	32. Latuyot CIS	Bayombong	REPAIR-CIS	85.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Re-programmed from Washout brush dam & pilot channel and silted canal to repair of 435.9 m canal (desilting works) per duly approved POW.	
NUEVA VIZCAYA	33. Magapuy CIS	Bayombong	REPAIR-CIS	100.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Re-programmed from Washout brush dam and pilot channel to repair of 518 m canal (desilting works) per duly approved POW.	
NUEVA VIZCAYA	34. Paitan CIS	Bayombong	REPAIR-CIS	80.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Re-programmed from Washout brush dam & pilot channel and silted canal to repair of 350.65 m canal (desilting works) per duly approved POW.	
NUEVA VIZCAYA	35. Isla CIS	Bayombong	REPAIR-CIS	80.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Re-programmed from Washout brush dam & pilot channel to repair of canal (desilting works) per duly approved POW.	
NUEVA VIZCAYA	36. San Fabian Upper CIS	Kayapa	REPAIR-CIS	75.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Re-programmed from damaged brush dam to repair of 610.5 m canal (desilting works) per duly approved POW.	
NUEVA VIZCAYA	37. Salvacion CIS	Bayombong	REPAIR-CIS	80.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Re-programmed from Washout brush dam, silted canal to repair of 414.4 m canal (desilting works) per duly approved POW.	
NUEVA VIZCAYA	38. Allay-Nangcalapan CIS	Bambang	REPAIR-CIS	60.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Re-programmed from Washout brush dam, silted Main canal to repair of 488.4 m canal (desilting works) per duly approved POW.	
NUEVA VIZCAYA	39. Manamtam CIS	Bambang	REPAIR-CIS	70.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Re-programmed from Washout brush dam, silted intake and canal to repair of 398.86m canal (desilting works) per duly approved POW.	
NUEVA VIZCAYA	40. Menol-Salinas CIS	Bambang	REPAIR-CIS	50.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Re-programmed from Washout brush dam to repair of 407 m canal (desilting works) per duly approved POW.	
NUEVA VIZCAYA	41. Banganan CIS	Aritao	REPAIR-CIS	100.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Re-programmed from Washout brush dam & pilot channel to repair of 518m canal (desilting works) per duly approved POW.	
NUEVA VIZCAYA	42. Paoac Barobbob CIS	Bayombong	REPAIR-CIS	50.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Re-programmed from Washout brush dam and eroded embankment to repair of 407 m canal (desilting works) per duly approved POW.	
NUEVA VIZCAYA	43. Baan CIS	Kayapa	REPAIR-CIS	80.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Re-programmed from Silted canal & Washout brush dam to repair of 911.68 m canal (desilting works) per duly approved POW.	
NUEVA VIZCAYA	44. Lower Decabacan CIS	Diadi	REPAIR-CIS	80.00	-	-	-	0.12	-	-	-	-	-	-	-	-	-	0.12	-	-	-	-	-	-	100.00	100.00	Completed. Re-programmed from eroded earth canal to repair of 759.73 m canal (desilting works) per duly approved POW.	
NUEVA VIZCAYA	45. Lower Sisi CIS	Kasibu	REPAIR-CIS	50.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Re-programmed from scoured canal embankment to repair of 527.59 m canal (desilting works) per duly approved POW.	
NUEVA VIZCAYA	46. NV Bagabag Irrigation System	Bagabag	REPAIR-NIS	525.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Re-programmed from Washed out pilot channel along Magat river to construction of CHB Lining. Contract works completed. Accomplished 0.152km Canal Lining	
NUEVA VIZCAYA	47. Colocol Integrated NIS	Bayombong	REPAIR-NIS	525.00	-	-	-	-	-	-	1.00	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Re-programmed from Washed out pilot channel due to the swelling of Magat river to construction of CHB Lining. Contract works completed. Accomplished 0.112km Canal Lining	
QUIRINO	1. Dumalinuno CIS	Maddela	CARP-IC	4,000.00	-	20.00	-	-	-	-	-	-	-	-	-	20.00	-	-	-	-	-	-	-	-	100.00	100.00	Completed	
QUIRINO	2. Addalam River Irrigation System (ADRIIS)	Saguday	EGPIP-Solar	16,000.00	30.00	-	-	-	-	-	-	-	-	-	30.00	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.	
DIDUNGOL	4. Didungol Small Irrigation Project	Maddela	SIP	10,000.00	15.00	-	-	-	-	-	-	-	-	-	15.00	-	-	-	-	-	-	-	-	-	100.00	86.43	Contract works completed.	
QUIRINO	5. Addalam River Irrigation System (ADRIIS)	Aglipay	REPAIR-NIS	50,000.00	-	-	-	24.20	0.54	-	1.00	-	-	-	-	-	-	24.20	0.54	-	1.00	-	-	-	100.00	100.00	Completed	
QUIRINO	6. Addalam River Irrigation System (ADRIIS)	Saguday	REPAIR-NIS	30,500.00	-	-	-	11.94	2.84	-	-	-	-	-	-	-	-	11.94	2.84	-	-	-	-	-	100.00	100.00	Contract works completed	
QUIRINO	7. Addalam River Irrigation System (ADRIIS)	Saguday	ServiceRoads-NIS	3,210.00	-	-	-	-	-	-	-	-	-	5.31	-	-	-	-	-	-	-	-	5.31	100.00	100.00	Completed		
QUIRINO	8. Mataddi II SIP	Nagtipunan	SIP	15,000.00	40.00	-	-	-	-	-	-	-	-	-	40.00	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.	
QUIRINO	9. Conwap Valley SIP	Nagtipunan	SIP	25,000.00	42.00	-	-	-	-	-	-	-	-	-	42.00	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed	
QUIRINO	10. South Balligui SIP	Maddela	SIP	10,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed	
QUIRINO	11. Cabua-an SIP	Aglipay	SIP	28,000.00	80.00	-	-	-	-	-	-	-	-	-	80.00	-	-	-	-	-	-	-	-	-	100.00	99.39	Contract works completed.	
QUIRINO	12. Dabobo SIP	Maddela	SIP	20,000.00	10.00	-	-	-	-	-	-	-	-	-	10.00	-	-	-	-	-	-	-	-	-	100.00	100.00	Contract works completed.	
QUIRINO	2. Addalam River Irrigation System	Aglipay	ClimateChange-NIS	20,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	Completed. Allocation is intended for partial dam automation	

PROVINCE	SUBPROJECT	MUNICIPALITY	MAINPROJECT	ALLOCATION (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT										REMARKS		
					NEW	RESTO	REHA B	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structu res (Unit)	COCO NET (sq. m.)	Concr ete Road(km)	Gravel (km)	NEW	RESTO	REHA B	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structu res (Unit)	COCO NET (sq. m.)	Concr ete Road(km)	Gravel (km)		PHY (%)	FIN (%)
	No. of Projects	Fund Source	Allocation, P'000	NEW	RESTO	REH AB	Canals (km.)	Canal Lining (km.)	HDP E (km.)	Structu res (Unit)	COC ONE T (sq. m.)	Conc rete Road (km)	Gravel (km)	NEW	RESTO	REH AB	Canals (km.)	Canal Lining (km.)	HDP E (km.)	Structu res (Unit)	COC ONE T (sq. m.)	Conc rete Road (km)	Gravel (km)	PHY (%)	FIN (%)		
	27	EGPIP-Solar	269,514.00	195.00	242.95	-	-	-	-	-	-	-	-	177.74	223.45	-	-	-	-	-	-	-	-	100.00	99.96	100.00	
	12	EGPIP-EFuel	4,500.00	72.00	-	-	-	-	-	-	-	-	-	72.00	-	-	-	-	-	-	-	-	-	100.00	100.00	100.00	
	33	REPAIR-CIS	75,800.00	-	-	-	0.12	12.71	1.30	61.00	-	-	-	-	-	-	0.12	12.24	1.30	37.00	-	-	-	100.00	99.96	100.00	
	12	REPAIR-NIS	251,050.00	-	-	-	50.57	21.41	-	30.00	-	-	-	-	-	-	50.57	18.76	-	27.00	-	-	-	100.00	100.00	100.00	
	3	REPAIR-PIS	52,780.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	99.85	100.00	
	10	RESTO-NIS	411,000.00	-	631.88	-	-	-	-	-	-	-	-	-	631.88	-	-	-	-	-	-	-	-	100.00	99.943	100.00	
	15	ServiceRoads-NIS	14,000.00	-	-	-	-	-	-	-	-	0.55	19.65	-	-	-	-	-	-	-	-	-	0.55	19.65	100.00	99.80	100.00
	15	SIP	303,013.00	475.00	-	-	-	-	-	-	-	-	-	475.00	-	-	-	-	-	-	-	-	-	100.00	96.81	100.00	
	1	PumpLineProject	150,000.00	861.00	-	-	-	-	-	-	-	-	-	861.00	-	-	-	-	-	-	-	-	-	100.00	93.50	100.00	
	2	LineProjects-LFP	220,000.00	-	-	-	-	-	-	-	-	-	-	300.00	-	-	-	-	-	-	-	-	-	90.23	89.39	90.42	
	7	CARP-IC	42,000.00	64.00	52.00	-	-	3.70	-	2.00	-	-	-	44.00	52.00	-	-	2.73	-	2.00	-	-	-	100.00	100.00	100.00	
	20	ClimateChange-NIS	98,633.60	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	97.37	93.65	97.14	
	2	ClimateChange-CIS	47,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	99.79	100.00	
	159	TOTAL	1,939,290.60	1,667.00	926.83	-	50.69	37.82	1.30	93.00	-	0.55	19.65	1,929.74	907.33	-	50.69	33.73	1.30	66.00	-	0.55	19.65	98.76	97.44		
	4	BATANES	12,000.00	8.00	-	-	-	-	-	-	-	-	-	8.00	-	-	-	-	-	-	-	-	-	100.00	100.00	100.00	
	81	CAGAYAN	746,400.80	207.00	556.00	-	-	4.20	-	13.00	-	-	11.30	197.00	546.00	-	-	2.81	-	11.00	-	-	11.30	99.65	99.08	99.62	
	1	NPIP	150,000.00	861.00	-	-	-	-	-	-	-	-	-	861.00	-	-	-	-	-	-	-	-	-	100.00	93.50	100.00	
	13	ISABELA	202,391.80	65.00	350.83	-	-	3.27	-	2.00	-	0.55	-	75.00	341.33	-	-	2.69	-	2.00	-	0.55	-	100.00	100.00	100.00	
	1	TRMP	150,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	85.67	84.44	85.95	
	1	DIRIP	70,000.00	-	-	-	-	-	-	-	-	-	-	300.00	-	-	-	-	-	-	-	-	-	100.00	100.00	100.00	
	1	DIDUNGOL	10,000.00	15.00	-	-	-	-	-	-	-	-	-	15.00	-	-	-	-	-	-	-	-	-	100.00	86.43	100.00	
	11	QUIRINO	221,710.00	202.00	20.00	-	36.14	3.38	-	1.00	-	-	5.31	202.00	20.00	-	36.14	3.38	-	1.00	-	-	5.31	100.00	99.92	100.00	
	46	NUEVA VIZCAYA	376,788.00	309.00	-	-	14.55	26.97	1.30	77.00	-	-	3.04	271.74	-	-	14.55	24.85	1.30	52.00	-	-	3.04	100.00	97.84	100.00	
	159	TOTAL	1,939,290.60	1,667.00	926.83	-	50.69	37.82	1.30	93.00	-	0.55	19.65	1,929.74	907.33	-	50.69	33.73	1.30	66.00	-	0.55	19.65	98.76	97.44		
	14.00	ISAIMO	272,391.80	65.00	350.83	-	-	3.27	-	2.00	-	0.55	-	375.00	341.33	-	-	2.69	-	2.00	-	0.55	-	100.00	100.00		
	86.00	CBIMO	908,400.80	1,076.00	556.00	-	-	4.20	-	13.00	-	-	11.30	1,066.00	546.00	-	-	2.81	-	11.00	-	-	11.30	99.71	98.17		
	12.00	QIMO	231,710.00	217.00	20.00	-	36.14	3.38	-	1.00	-	-	5.31	217.00	20.00	-	36.14	3.38	-	1.00	-	-	5.31	100.00	99.34		